

CONTINUATION SHEET

APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 12

APPLICATION DATE: 2/15/2026

PERIOD TO: 2/28/2026

ARCHITECT'S PROJECT NO:

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		VALUE			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
		ORIGINAL	CHANGE ORDERS	CURRENT							
PISI - PHASE I SITE IMPROVEMENTS											
001	UNCOMMITTED SUB COST	282,354		282,354	-	-	-	-	0%	282,354	-
002	TEMP GSE BUILDINGS (SPRUNG INSTANT)	1,078,108	19,903	1,098,011	1,024,203	-	-	1,024,203	93%	73,808	51,210
003	EARTHWORK & UTILITIES (LANDMARK)	22,144,944	2,222,342	24,367,286	24,109,751	170,034	-	24,279,785	100%	87,501	1,213,989
004	STRUCTURAL CONCRETE (LITHKO)	1,851,808	209,485	2,061,293	2,061,293	-	-	2,061,293	100%	-	6,800
005	PREFAB STRUCTURE INSTALL (NAVIGATOR)	512,467		512,467	512,467	-	-	512,467	100%	-	25,623
006	SITE ELECTRICAL TEMP GSE (FEYEN ZYLSTRA)	8,495,490		8,495,490	8,495,490	-	-	8,495,490	100%	-	424,775
007	MECHANICAL & PLUMBING (CR HIPPI)	819,828	23,085	842,913	829,913	-	-	829,913	98%	13,000	-
008	BSWOB SHELTER (DUO-GARD INDUSTRIES)	182,800		182,800	182,800	-	-	182,800	100%	-	9,140
009	PERMANENT FENCING - MANER FENCING	635,686	53,290	688,976	688,976	-	-	688,976	100%	-	34,449
010	SITE ELECTRICAL (FEYEN ZYLSTRA)	7,165,932	587,443	7,753,375	7,753,375	-	-	7,753,375	100%	-	387,669
011	LANDSCAPING (YELLOWSTONE LANDSCAPE)	1,146,740	89,050	1,235,790	985,806	-	-	985,806	80%	249,984	49,290
012	GENERAL REQUIREMENTS		71,060	71,060	-	71,060	-	71,060	100%	-	3,553
013	ALLOWANCE		40,969	40,969	-	-	-	-	0%	40,969	-
014	BUSINESS LICENSE		352	352	-	352	-	352	100%	-	18
015	BUILDER'S RISK		2,283	2,283	-	-	-	-	0%	2,283	-
016	PERMITS		2,539	2,539	-	2,539	-	2,539	100%	-	127
017	CCIP		92,735	92,735	-	92,735	-	92,735	100%	-	4,637
018	SDI		46,134	46,134	46,134	-	-	46,134	100%	-	2,307
019	FEE		118,669	118,669	115,890	-	-	115,890	98%	2,779	5,795
	PISI	44,316,157	3,579,339	47,895,496	46,806,098	336,720	-	47,142,818	98%	752,678	2,219,381
PISI - PHASE I SITE IMPROVEMENTS SUBTOTAL		44,316,157	3,579,339	47,895,496	46,806,098	336,720	-	47,142,818	98%	752,678	2,219,381
SITE - SITE INFRASTRUCTURE											
020	UNCOMMITTED SUB COST	(25,216,784)	24,865,162	(351,622)	-	-	-	-	0%	(351,622)	-
021	MV CABLE (FEYEN ZYLSTRA)	1,377,481	-	1,377,481	1,377,481	-	-	1,377,481	100%	-	68,874
022	SITE MEDIUM VOLTAGE (ELDECO)	28,174,035	10,526,739	38,700,774	30,705,011	-	-	30,705,011	79%	7,995,763	1,535,251
023	MS-C AND MS-D NEW SHINEY (ELDECO)	4,688,138	-	4,688,138	1,586,632	-	-	1,586,632	34%	3,101,506	79,332
024	MECHANICAL & PLUMBING (CR HIPPI)	1,645,769	-	1,645,769	1,108,813	-	-	1,108,813	67%	536,956	55,441
025	SITework - 787 POND (GULFSTREAM)	14,166,965	167,420	14,334,385	7,044,583	2,726,573	-	9,771,156	68%	4,563,229	488,558
026	COMMUNICATIONS NOI (ELDECO)	6,131,066	-	6,131,066	-	-	-	-	0%	6,131,066	-
027	FIRE PUMPS REPLACEMENTS (SHAMBAUGH)	278,000		278,000	-	-	-	-	0%	278,000	-
028	GENERAL REQUIREMENTS	7,123,913	14,042	7,137,955	3,608,502	574,564	-	4,183,065	59%	2,954,890	-
029	GENERAL CONDITIONS	2,817,315	-	2,817,315	2,817,315	-	-	2,817,315	100%	-	-
030	PERMIT	1,000,000	34,328	1,034,328	1,000,000	-	-	1,000,000	97%	34,328	-

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		VALUE			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
		ORIGINAL	CHANGE ORDERS	CURRENT							
031	BUILDER'S RISK	129,920	30,834	160,754	-	-	-	-	0%	160,754	-
032	BUSINESS LICENSE	31,000	4,769	35,769	-	-	-	-	0%	35,769	-
033	CCIP	1,323,257	1,002,648	2,325,905	2,052,710	-	-	2,052,710	88%	273,195	-
034	SDI	649,598	492,213	1,141,811	1,061,266	-	-	1,061,266	93%	80,545	-
035	FEE	1,469,442	1,169,851	2,639,293	1,694,648	95,000	-	1,789,648	68%	849,645	-
	SITE	45,789,115	38,308,006	84,097,121	54,056,960	3,396,137	-	57,453,097	68%	26,644,024	2,227,455
SITE - SITE INFRASTRUCTURE SUBTOTAL		45,789,115	38,308,006	84,097,121	54,056,960	3,396,137	-	57,453,097	68%	26,644,024	2,227,455
TEMP FIRE - SITE INFRASTRUCTURE											
036	CONCRETE (LITHKO)	-	473,681	473,681	-	-	-	-	0%	473,681	-
037	ELECTRICAL (FEYEN ZYLSTRA)	-	1,479,487	1,479,487	1,195,739	-	-	1,195,739	81%	283,748	59,787
038	SITework (OL THOMPSON)	-	1,053,843	1,053,843	532,905	237,894	-	770,799	73%	283,044	38,540
039	PERMANENT FENCING (MANER)	-	14,160	14,160	14,160	-	-	14,160	100%	-	708
040	GENERAL REQUIREMENTS	-	92,500	92,500	-	-	-	-	0%	92,500	-
041	GENERAL CONDITIONS	-	146,511	146,511	-	-	-	-	0%	146,511	-
042	DESIGN ESCALATION	-	79,066	79,066	-	-	-	-	0%	79,066	-
043	BUILDER'S RISK	-	339	339	-	-	-	-	0%	339	-
044	BUSINESS LICENSE/PERMITS	-	15,569	15,569	-	-	-	-	0%	15,569	-
045	CCIP	-	93,072	93,072	82,117	-	-	82,117	88%	10,955	-
046	SDI	-	45,689	45,689	40,311	-	-	40,311	88%	5,378	-
047	FEE	-	110,818	110,818	58,600	8,000	-	66,600	60%	44,218	-
	SITE	-	3,604,735	3,604,735	1,923,832	245,894	-	2,169,726	60%	1,435,009	99,035
TEMP FIRE - SITE INFRASTRUCTURE SUBTOTAL		-	3,604,735	3,604,735	1,923,832	245,894	-	2,169,726	60%	1,435,009	99,035
FLTL - FLIGHTLINE STALLS											
048	UNCOMMITTED SUB COST	30,096,465	(648,075)	29,448,390	-	-	-	-	0%	29,448,390	-
049	EARTHWORK & UTILITIES (LANDMARK)	6,943,623	10,007,950	16,951,573	10,514,875	2,000,542	-	12,515,417	74%	4,436,156	625,771
050	PSI FLIGHTLINE PAVING (INDEPENDENCE PAVING)	15,230,000	16,864,350	32,094,350	2,937,500	2,437,788	-	5,375,288	17%	26,719,062	268,764
051	DEMOLITION (DECO)	580,000	10,575	590,575	576,912	-	-	576,912	98%	13,663	28,846
052	P501QC PROGRAM (INSIGHT)	297,500	297,500	595,000	-	-	-	-	0%	595,000	-
053	BLAST DEFLECTORS (BULLZEYE)	3,966,147	-	3,966,147	1,822,019	-	-	1,822,019	46%	2,144,128	91,101
054	PERMANENT FENCING - MANER FENCING	175,350	41,384	216,734	37,880	-	-	37,880	17%	178,854	1,894
055	DABICO AIRPORT SOLUTIONS	3,078,222	4,723,758	7,801,980	2,308,666	845,676	-	3,154,342	40%	4,647,638	-
056	ELECTRICAL - (FEYEN ZYLSTRA)	8,946,158	13,258,124	22,204,282	6,581,158	-	-	6,581,158	30%	15,623,124	329,058
057	LANDSCAPING (YELLOWSTONE LANDSCAPE)	230,193		230,193	-	-	-	-	0%	230,193	-
058	STEEL (STEELWORKS)	2,789,144		2,789,144	20,000	135,795	98,209	254,004	9%	2,535,140	12,700
059	MECHANICAL & PLUMBING (BELL CONSTRUCTORS)	8,592,373	3,503,677	12,096,050	-	-	-	-	0%	12,096,050	-
060	FLOORING (SOURCE ONE)	233,574		233,574	-	-	-	-	0%	233,574	-
061	DOORS, FRAMES, HARDWARE (DFH COMMERCIAL)	542,100		542,100	27,105	-	-	27,105	5%	514,995	1,355
062	ELECTRICAL - (H&W ELECTRICAL)	10,731,678		10,731,678	-	81,500	-	81,500	1%	10,650,178	4,075
063	MILLWORK (COASTAL MILLWORK & SUPPLY)	130,451		130,451	-	-	-	-	0%	130,451	-
064	SITework (GULFSTREAM)	-	161,196	161,196	-	-	-	-	0%	161,196	-
065	GENERAL REQUIREMENTS	49,713	1,553,532	1,603,245	-	-	-	-	0%	1,603,245	-
066	GENERAL CONDITIONS	5,512,938	36,480	5,549,418	5,512,938	-	-	5,512,938	99%	36,480	-
067	BUILDER'S RISK	302,197	134,934	437,131	-	-	-	-	0%	437,131	-

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
068	BUSINESS LICENSE/PERMITS	72,106	171,061	243,167	-	-	-	-	0%	243,167	-
069	CCIP	3,077,932	1,476,519	4,554,451	3,077,932	-	-	3,077,932	68%	1,476,519	-
070	SDI	1,510,985	723,396	2,234,381	1,510,985	-	-	1,510,985	68%	723,396	-
071	FEE	3,417,968	1,649,454	5,067,422	1,183,354	140,000	-	1,323,354	26%	3,744,068	-
	FLTL	106,506,817	53,965,815	160,472,632	36,111,324	5,641,301	98,209	41,850,834	26%	118,621,798	1,363,564
FLTL - FLIGHTLINE STALLS SUBTOTAL		106,506,817	53,965,815	160,472,632	36,111,324	5,641,301	98,209	41,850,834	26%	118,621,798	1,363,564
PTS											
072	GENERAL REQUIREMENTS	-	-	-	-	-	-	-	0%	-	-
073	UNCOMMITTED SUB COST	8,345,252	-	8,345,252	-	-	-	-	0%	8,345,252	-
074	GENERAL CONDITIONS	597,237	-	597,237	597,237	-	-	597,237	100%	-	-
075	BUILDER'S RISK	27,540	-	27,540	-	-	-	-	0%	27,540	-
076	BUSINESS LICENSE	6,571	-	6,571	-	-	-	-	0%	6,571	-
077	CCIP	280,501	-	280,501	280,501	-	-	280,501	100%	-	-
078	SDI	137,701	-	137,701	137,701	-	-	137,701	100%	-	-
079	FEE	311,490	-	311,490	33,695	-	-	33,695	11%	277,795	-
	PTS	9,706,292	-	9,706,292	1,049,134	-	-	1,049,134	11%	8,657,158	-
PTS - SUBTOTAL		9,706,292	-	9,706,292	1,049,134	-	-	1,049,134	11%	8,657,158	-
PKRD - PARKING & ROADWAYS											
080	UNCOMMITTED SUB COST	9,732,550	8,635,826	18,368,376	-	-	-	-	0%	18,368,376	-
081	ELECTRICAL (FEYEN ZYLSTRA))	2,348,325	2,198,639	4,546,964	4,231,916	-	-	4,231,916	93%	315,048	211,596
082	EARTHWORK & UTILITIES SITE SOUTH (LANDMARK)	12,295,493	3,594,292	15,889,785	13,404,360	2,485,425	-	15,889,785	100%	-	317,796
083	SOI PP6 (FEYEN ZYLSTRA)	4,157,741		4,157,741	-	-	-	-	0%	4,157,741	-
084	SOL SITEWORK & UTILITIES (GULFSTREAM)	43,827,037		43,827,037	-	7,650,000	-	7,650,000	17%	36,177,037	-
085	ALLOWANCE - GATE ARMS AND GUARD RAIL		116,012	116,012	-	-	-	-	0%	116,012	-
086	ALLOWANCE - SECURITY BUILDING REFRESH		30,000	30,000	-	-	-	-	0%	30,000	-
087	ALLOWANCE - TEMP BATCH PLANT		1,187,905	1,187,905	-	-	-	-	0%	1,187,905	-
088	GENERAL CONDITIONS	5,018,960	30,150	5,049,110	4,699,035	319,925	-	5,018,960	99%	30,150	-
089	GENERAL REQUIREMENTS	9,608	200	9,808	-	-	-	-	0%	9,808	-
090	BUILDER'S RISK	238,336	15,872	254,208	-	-	-	-	0%	254,208	-
091	BUSINESS LICENSE	56,869	2,459	59,328	-	-	-	-	0%	59,328	-
092	PERMITS	-	17,467	17,467	-	-	-	-	0%	17,467	-
093	CCIP	2,427,503	428,228	2,855,731	2,695,900	-	-	2,695,900	94%	159,831	-
094	SDI	1,191,683	221,559	1,413,242	1,334,780	-	-	1,334,780	94%	78,462	-
095	FEE	2,695,682	523,418	3,219,100	891,151	335,000	-	1,226,151	38%	1,992,949	-
	PKRD	83,999,787	17,002,027	101,001,814	27,257,141	10,790,350	-	38,047,491	38%	62,954,323	529,392
PKRD - PARKING & ROADWAYS SUBTOTAL		83,999,787	17,002,027	101,001,814	27,257,141	10,790,350	-	38,047,491	38%	62,954,323	529,392
TEMP FIRE - PARKING & ROADWAYS											
096	UNCOMMITTED SUB COST	-	-	-	-	-	-	-	0%	-	-
097	CONCRETE (LITHKO)	-	294,249	294,249	292,166	-	-	292,166	99%	2,083	14,608
098	ELECTRICAL (FEYEN ZYLSTRA)	-	127,328	127,328	119,533	-	-	119,533	94%	7,795	5,977
099	SITEWORK (OL THOMPSON)	-	706,716	706,716	601,062	64,803	-	665,865	94%	40,851	-
100	PERMANENT FENCING (MANER)		101,700	101,700	76,000	-	-	76,000	75%	25,700	-
101	EARTHWORK (LANDMARK)		40,020	40,020	40,020	-	-	40,020	100%	-	-
102	GENERAL CONDITIONS	-	128,004	128,004	-	-	-	-	0%	128,004	-
103	GENERAL REQUIREMENTS	-	122,497	122,497	-	-	-	-	0%	122,497	-

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		VALUE			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
		ORIGINAL	CHANGE ORDERS	CURRENT							
104	DESIGN ESCALATION	-	9,527	9,527	-	-	-	-	0%	9,527	-
105	BUSINESS LICENSE/PERMITS	-	2,068	2,068	-	-	-	-	0%	2,068	-
106	BUILDER'S RISK		292	292	-	-	-	-	0%	292	-
107	CCIP	-	26,532	26,532	15,240	-	-	15,240	57%	11,292	-
108	SDI	-	36,588	36,588	31,045	-	-	31,045	85%	5,543	-
109	FEE	-	50,458	50,458	37,100	2,500	-	39,600	78%	10,858	-
		-	1,645,979	1,645,979	1,212,166	67,303	-	1,279,469	78%	366,510	20,585
TEMP FIRE - PARKING & ROADWAYS SUBTOTAL		-	1,645,979	1,645,979	1,212,166	67,303	-	1,279,469	78%	366,510	20,585
8848 - 88-48 FINAL ASSEMBLY BLDG											
110	UNCOMMITTED SUB COST	(160,177,741)	162,207,299	2,029,558	-	-	-	-	0%	2,029,558	-
111	STRUCTURAL STEEL (SC STEEL)	102,462,000	20,561,677	123,023,677	48,510,319	4,007,640	1,303,789	53,821,748	44%	69,201,929	2,691,087
112	IMP (MR&D)	8,139,666	1,800	8,141,466	64,412	-	-	64,412	1%	8,077,054	3,221
113	HANGER DOORS (INTERNATIONAL DOOR)	13,104,689	1,689,332	14,794,021	950,022	-	-	950,022	6%	13,843,999	47,501
114	DEEP FOUNDATIONS CAISSONS (BAUER)	8,003,550	2,163,700	10,167,250	6,660,055	1,910,138	19,528	8,589,721	84%	1,577,529	429,486
115	BRIDGE CRANES (AMERICAN CRANE)	73,819,000	-	73,819,000	8,795,258	1,113,900	-	9,909,158	13%	63,909,842	495,458
116	ELEVATORS (SCHINDLER)	9,000,000	82,999	9,082,999	3,234,429	-	-	3,234,429	36%	5,848,570	161,721
117	SITE MEDIUM VOLTAGE (ELDECO)	22,130,190		22,130,190	7,409,469	-	-	7,409,469	33%	14,720,721	370,473
118	CONCRETE BATCH PLANT (CONCRETE SUPPLY)	324,406	-	324,406	-	-	-	-	0%	324,406	-
119	CIC CONCRETE (WAYNE BROTHERS)	41,452,021	311,080	41,763,101	4,855,240	3,227,787	-	8,083,027	19%	33,680,074	404,151
120	SITWORK & EXCAVATION (OL THOMPSON)	26,636,786	231,739	26,868,525	11,205,817	4,211,940	-	15,417,757	57%	11,450,768	770,888
121	PRECAST CONCRETE PANELS (FLORENCE CONCRETE)	1,440,001	2,195	1,442,196	116,400	407,751	-	524,151	36%	918,045	26,208
122	ROOFING (AAR OF NORTH CAROLINA)	6,534,364	62,430	6,596,794	-	-	-	-	0%	6,596,794	-
123	TRANSLUCENT PANELS (CAROLINA ARCHITECTURAL PRODUCTS)	1,430,310	4,770	1,435,080	121,576	-	-	121,576	8%	1,313,504	6,079
124	MECHANICAL & PLUMBING (BELL CONSTRUCTORS)	95,619,000		95,619,000	4,063,141	286,857	-	4,349,998	5%	91,269,002	217,500
125	FIRE PROTECTION (SHAMBAUGH & SON)	14,347,770		14,347,770	135,000	45,000	-	180,000	1%	14,167,770	9,000
126	ELECTRICAL/FIRE ALARM SYSTEM (ELDECO)	163,284,605		163,284,605	27,676,428	787,914	-	28,464,342	17%	134,820,263	1,423,217
127	STRUCTURAL STEEL TUNNEL LIDS (STEELFAB)	23,550,950		23,550,950	251,250	-	-	251,250	1%	23,299,700	12,563
128	STRUCTURAL PAINTING (SOUTHERN PAINTING)	7,875,000		7,875,000	-	-	-	-	0%	7,875,000	-
129	GLASS AND GLAZING (GLASSCORP)	6,101,008		6,101,008	1,668,334	51,874	-	1,720,208	28%	4,380,800	86,010
130	TEMPORARY MATERIAL HOIST (MASTCLIMBERS)	1,303,828		1,303,828	-	-	-	-	0%	1,303,828	-
131	MASONRY (OLD NORTH STATE MASONRY)	860,750		860,750	-	-	-	-	0%	860,750	-
132	DOORS AND HARDWARE (UNIFIED DOORS)	1,661,164		1,661,164	-	-	-	-	0%	1,661,164	-
133	OVERHEAD DOOR (MINER CORP)	1,347,694		1,347,694	-	-	-	-	0%	1,347,694	-
134	COMPRESSED AIR SYSTEM (ICON MECHANICAL)	10,279,434		10,279,434	-	-	-	-	0%	10,279,434	-
135	KITCHEN EQUIPMENT (SINGER T&L)	1,327,895		1,327,895	-	-	-	-	0%	1,327,895	-
136	RESIDENTIAL EQUIPMENT (SINGER T&L)	346,800		346,800	-	-	-	-	0%	346,800	-
137	FRAMING, DRYWALL ACOUSTIC (ROCKSPRING)	7,796,500		7,796,500	-	-	-	-	0%	7,796,500	-
138	FRAMING, DRYWALL ACOUSTIC (PRECISION)	8,023,338		8,023,338	-	-	-	-	0%	8,023,338	-
139	WIRE MESH PARTITION (CAROLINA MATERIAL HANDLING)	443,362		443,362	-	-	-	-	0%	443,362	-
140	SPECIALTIES (LIGHT GAUGE)	1,510,999		1,510,999	-	-	-	-	0%	1,510,999	-
141	COASTAL MILLWORKS	2,816,774		2,816,774	-	-	-	-	0%	2,816,774	-
142	JOINT SEALANTS AND EXPANSION CONTROLS (ALPHA INSULATION)	476,480		476,480	-	-	-	-	0%	476,480	-
143	WINDOW COVERINGS (PRECISION WALLS)	358,997		358,997	-	-	-	-	0%	358,997	-
144	FABRIC AND SOUND PROOFING (WARCO)	1,174,991		1,174,991	-	-	-	-	0%	1,174,991	-
145	HIGH PERFORMANCE COATINGS (DAVID ALLEN COMPANY)	1,227,984		1,227,984	-	-	-	-	0%	1,227,984	-
146	DEMOLITION (DECO)	-	40,913	40,913	-	-	-	-	0%	40,913	-
147	GENERAL REQUIREMENTS	16,025,575	-	16,025,575	-	-	-	-	0%	16,025,575	-

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
148	GENERAL CONDITIONS	26,279,917	-	26,279,917	5,519,634	3,037,574	-	8,557,208	33%	17,722,709	-
149	PERMIT	2,000,000	186,031	2,186,031	2,000,000	-	-	2,000,000	91%	186,031	-
150	BUILDER'S RISK	1,694,880	48,572	1,743,452	-	-	-	-	0%	1,743,452	-
151	BUSINESS LICENSE	404,409	26,077	430,486	-	-	-	-	0%	430,486	-
152	CCIP	17,262,664	5,444,224	22,706,888	20,750,888	-	-	20,750,888	91%	1,956,000	-
153	SDI	8,474,398	2,350,880	10,825,278	10,222,060	-	-	10,222,060	94%	603,218	-
154	FEE	19,169,747	6,093,773	25,263,520	5,478,605	705,000	-	6,183,605	24%	19,079,915	-
	8848	597,346,155	201,509,491	798,855,646	169,688,337	19,793,375	1,323,317	190,805,029	24%	608,050,617	7,154,563
8848 - 88-48 FINAL ASSEMBLY BLDG SUBTOTAL		597,346,155	201,509,491	798,855,646	169,688,337	19,793,375	1,323,317	190,805,029	24%	608,050,617	7,154,563
CUB - CUB											
155	UNCOMMITTED SUB COST	(12,467,236)	15,781,945	3,314,709	-	-	-	-	0%	3,314,709	-
156	GENERAL CONDITIONS	1,622,349	-	1,622,349	-	-	-	-	0%	1,622,349	-
157	SITE MEDIUM VOLTAGE (ELDECO)	4,141,025	-	4,141,025	1,151,795	-	-	1,151,795	28%	2,989,230	57,590
158	PRECAST CONCRETE PANELS (FLORENCE CONCRETE)	310,457	-	310,457	24,627	-	-	24,627	8%	285,830	1,231
159	MECHANICAL & PLUMBING (GALLO MECHANICAL)	19,738,000	4,704	19,742,704	7,899,954	1,033,338	-	8,933,292	45%	10,809,412	446,665
160	METAL PANELS WALLS (STEEL CLAD)	261,600		261,600	-	16,500	-	16,500	6%	245,100	825
161	ROOFING (AAR OF NORTH CAROLINA)	221,270		221,270	-	-	-	-	0%	221,270	-
162	STRUCTURAL STEEL (SC STEEL)	873,025		873,025	-	-	-	-	0%	873,025	-
163	STRUCTURAL CONCRETE (ADVANCED CONCRETE)	751,078		751,078	-	-	-	-	0%	751,078	-
164	ELECTRICAL (HW ELECTRICAL)	4,691,760		4,691,760	1,221,772	15,000	-	1,236,772	26%	3,454,988	61,839
165	FIRE PROTECTION (SHAMBAUGH)	321,910		321,910	16,000	1,000	-	17,000	5%	304,910	850
166	OVERHEAD COILING DOORS (MINER LTD)	177,455		177,455	-	-	-	-	0%	177,455	-
167	GLASS & GLAZING (GLASSCORP)	15,559		15,559	-	-	-	-	0%	15,559	-
168	DOORS AND HARDWARE (UNIFIED DOORS)	63,702		63,702	-	-	-	-	0%	63,702	-
169	PAINTING (SAVAGE BROTHERS)	71,395		71,395	-	-	-	-	0%	71,395	-
170	DRYWALL AND FRAMING (PRECISION WALLS)	119,194		119,194	-	-	-	-	0%	119,194	-
171	JOINT SEALANTS (SAVAGE BROTHERS)	12,793		12,793	-	-	-	-	0%	12,793	-
172	MILLWORK (COASTAL MILLWORK & SUPPLY)	18,455		18,455	-	2,620	-	2,620	14%	15,835	131
173	FLOORING (CERTIFIED FINISHES)	82,194		82,194	-	-	-	-	0%	82,194	-
174	PROCESS PIPING (ICON MECHANICAL LLC)	3,678,160		3,678,160	-	-	-	-	0%	3,678,160	-
175	DIVISION 10 SPECIALTIES (PRECISION WALLS)	9,179		9,179	-	-	-	-	0%	9,179	-
176	GH CRANES (MONORAIL HOIST SYSTEM)	150,874		150,874	-	-	-	-	0%	150,874	-
177	GENERAL REQUIREMENTS	763,023	-	763,023	-	-	-	-	0%	763,023	-
178	BUILDER'S RISK	78,924	14	78,938	-	-	-	-	0%	78,938	-
179	BUSINESS LICENSE/PERMITS	18,832	17	18,849	-	-	-	-	0%	18,849	-
180	CCIP	803,855	434,144	1,237,999	1,237,859	-	-	1,237,859	100%	140	-
181	SDI	394,621	213,125	607,746	607,677	-	-	607,677	100%	69	-
182	FEE	892,660	517,670	1,410,330	396,814	39,000	-	435,814	31%	974,516	-
	CUB	27,816,113	16,951,619	44,767,732	12,556,498	1,107,458	-	13,663,956	31%	31,103,776	569,130
CUB - CUB SUBTOTAL		27,816,113	16,951,619	44,767,732	12,556,498	1,107,458	-	13,663,956	31%	31,103,776	569,130
T1-T4											
183	3RD PARTY TESTING (INSIGHT GROUP)	-	238,000	238,000	-	-	-	-	0%	238,000	-
184	DABICO AIRPORT SOLUTIONS	-	741,230	741,230	555,922	(185,307)	-	370,615	50%	370,615	18,531
185	SITework (GULF STREAM CONSTRUCTION COMPANY)	-	14,902,525	14,902,525	12,520,963	575,835	-	13,096,798	88%	1,805,727	654,840
186	TEMP AND PERMANENT FENCING (MANER)	-	239,000	239,000	81,785	-	-	81,785	34%	157,215	4,089
187	MECHANICAL (C.R. HIPPO CONSTRUCTION)	-	1,181,587	1,181,587	667,651	-	-	667,651	57%	513,936	33,383

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
188	CONCRETE PAVEMENT (INDEPENDENCE EXCAVATING)	-	14,253,160	14,253,160	1,162,500	181,250	-	1,343,750	9%	12,909,410	67,188
189	ELECTRICAL - ELDECO	-	7,687,900	7,687,900	2,652,550	1,007,860	-	3,660,410	48%	4,027,490	183,021
190	ALLOWANCES (GULFSTREAM)	-	3,900,617	3,900,617	-	-	-	-	0%	3,900,617	-
191	GENERAL CONDITIONS	-	1,789,794	1,789,794	-	-	-	-	0%	1,789,794	-
192	GENERAL REQUIREMENTS	-	1,033,232	1,033,232	-	-	-	-	0%	1,033,232	-
193	BUSINESS LICENSE/PERMITS	-	3,679	3,679	-	-	-	-	0%	3,679	-
194	BUILDER'S RISK	-	2,901	2,901	-	-	-	-	0%	2,901	-
195	CCIP	-	1,266,388	1,266,388	1,236,838	-	-	1,236,838	98%	29,550	-
196	SDI	-	621,682	621,682	607,176	-	-	607,176	98%	14,506	-
197	FEE	-	1,507,643	1,507,643	623,500	32,500	-	656,000	44%	851,643	-
	T1-T4	-	49,369,338	49,369,338	20,108,885	1,612,138	-	21,721,023	44%	27,648,315	961,050
T1-T4 - SUBTOTAL		-	49,369,338	49,369,338	20,108,885	1,612,138	-	21,721,023	44%	27,648,315	961,050
DLO											
198	ELECTRICAL (ELDECO)	-	3,954,820	3,954,820	869,870	1,411,580	-	2,281,450	58%	1,673,370	114,073
199	CONCRETE CUTTING (PENHALL)	-	31,582	31,582	-	-	-	-	0%	31,582	-
200	CONCRETE PAVING (INDEPENDENCE EXCAVATING)	-	166,500	166,500	-	166,500	-	166,500	100%	-	8,325
201	DIRECTIONAL DRILL (PINNACLE)	-	497,794	497,794	497,794	-	-	497,794	100%	-	-
202	GPR SCANNING - MCKIM CREED	-	12,800	12,800	-	-	-	-	0%	12,800	-
203	CCIP	-	128,246	128,246	128,246	-	-	128,246	100%	-	-
204	SDI	-	62,957	62,957	62,957	-	-	62,957	100%	-	-
205	FEE	-	152,923	152,923	48,414	50,500	-	98,914	65%	54,009	-
		-									-
DLO- SUBTOTAL		-	5,007,622	5,007,622	1,607,281	1,628,580	-	3,235,861	65%	1,771,761	122,398
TEMP FIRE STATION											
206	CONCRETE (LITHKO)	-	458,700	458,700	235,688	223,012	-	458,700	0%	-	22,935
207	TEMP FIRE STATION (SPRUNG INSTANT)	-	1,522,864	1,522,864	748,932	-	-	748,932	49%	773,932	37,447
208	FIRE SPRINKLER (VSC FIRE & SECURITY)	-	151,127	151,127	-	2,110	-	2,110	1%	149,017	106
209	ELECTRICAL (FEYEN ZYLSTRA)	-	1,747,890	1,747,890	1,024,278	351,046	-	1,375,324	79%	372,566	68,766
210	STEEL (STEELWORKS)	-	82,175	82,175	51,953	-	-	51,953	63%	30,222	2,598
211	FINAL CLEANING	-	7,000	7,000	-	-	-	-	0%	7,000	-
212	MILLWORK (COASTAL MILLWORK)	-	95,265	95,265	-	3,880	-	3,880	4%	91,385	194
213	DOORS, FRAMES AND HARDWARE (DFH COMMERCIAL)	-	97,119	97,119	9,712	29,136	-	38,848	40%	58,271	1,942
214	DRYWALL (PRECISION DRYWALL)	-	399,185	399,185	-	-	-	-	0%	399,185	-
215	TILE & FLOORING (BONITZ)	-	101,715	101,715	-	-	-	-	0%	101,715	-
216	PAINTING (PETER'S PAINTING)	-	43,831	43,831	-	-	-	-	0%	43,831	-
217	DIVISION 10 (PRECISION WALL)	-	36,973	36,973	-	-	-	-	0%	36,973	-
218	SPRUNG INSTALLER (NAVIGATOR)	-	624,597	624,597	-	287,143	-	287,143	46%	337,454	14,357
219	MECHANICAL/PLUMBING (JENNINGS)	-	2,085,000	2,085,000	430,200	138,658	-	568,858	27%	1,516,142	28,443
220	PERMANENT FENCING (MANER)	-	24,080	24,080	16,250	-	-	16,250	67%	7,830	813
221	SIGNAGE (SIGNORAMA)	-	10,731	10,731	-	-	-	-	0%	10,731	-
222	APPLIANCES (ABT)	-	21,800	21,800	-	-	-	-	0%	21,800	-
223	TERMITE CONTROL (CAROLINA EXTERMINATOR)	-	9,125	9,125	-	3,125	-	3,125	34%	6,000	156
224	FIRE STATION SOUTH - PRECONSTRUCTION SERVICES	-	47,892	47,892	-	-	-	-	0%	47,892	-
225	GENERAL REQUIREMENTS	-	440,257	440,257	210,000	-	-	210,000	48%	230,257	-
226	GENERAL CONDITIONS	-	277,500	277,500	-	-	-	-	0%	277,500	-
227	CONTINGENCY	-	42,797	42,797	-	-	-	-	0%	42,797	-
228	PERMIT	-	46,730	46,730	35,404	-	-	35,404	76%	11,326	-

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
229	BUILDER'S RISK	-	202	202	-	-	-	-	0%	202	-
230	BUSINESS LICENSE	-	31	31	-	-	-	-	0%	31	-
231	DESIGN ESCALATION	-	249,690	249,690	-	-	-	-	0%	249,690	-
232	CCIP	-	310,208	310,208	308,151	-	-	308,151	99%	2,057	-
233	SDI	-	152,283	152,283	151,273	-	-	151,273	99%	1,010	-
234	FEE	-	396,300	396,300	128,523	58,500	-	187,023	47%	209,277	-
		-									-
TEMP FIRE - SUBTOTAL		-	9,483,067	9,483,067	3,350,364	1,096,610	-	4,446,974	47%	5,036,093	177,756
GRAND TOTALS		915,480,436	400,427,038	1,315,907,474	375,728,020	45,715,866	1,421,526	422,865,412	32%	893,042,062	15,444,309
		\$915,480,436		1,315,907,474				422,865,412		893,042,062	

General Conditions - Billing Rate Form																					
Period Through: 2/22/26																					
Description	Company	Employee Name	2025 Rate	2026 Rate	2025 Previous Hrs	2025 Current	2026 Previous Hrs	2026 Current	Current 2025 Labor	Current 2026 Labor	Total 2025 Hrs	Total 2026 Hrs	2025 Total Labor \$	2026 Total Labor \$	Grand Total	Per Diem Rate	Previous Per Diem	Current Per Diem	Total Per Diem	Total Current Cost	Total Cost to Date
Accounting Associate	HITT	Bernard, Cleotha E	\$ 80	\$ 83	1,068		136	160	\$ -	\$ 13,280	1,068	296	\$ 85,440	\$ 24,568	\$ 110,008	NA	\$ -	\$ -	\$ -	\$ 13,280	\$ 110,008
Accounting Associate	HITT	Poteet, Annabel	\$ 80	\$ 83	182		52	64	\$ -	\$ 5,312	182	116	\$ 14,560	\$ 9,628	\$ 24,188	NA	\$ -	\$ -	\$ -	\$ 5,312	\$ 24,188
Accounting Manager	BE&K	Darrick Roode	\$ 102	\$ 106	165		22	18	\$ -	\$ 1,908	165	40	\$ 16,830	\$ 4,240	\$ 21,070	NA	\$ -	\$ -	\$ -	\$ 1,908	\$ 21,070
Accounting Manager	HITT	Smith, Joshua N	\$ 102	\$ 106	170		32	32	\$ -	\$ 3,392	170	64	\$ 17,340	\$ 6,784	\$ 24,124	NA	\$ -	\$ -	\$ -	\$ 3,392	\$ 24,124
Accounting Manager	BE&K	Tina Nelson	\$ 102	\$ 106	85		40	23	\$ -	\$ 2,438	85	63	\$ 8,670	\$ 6,678	\$ 15,348	NA	\$ -	\$ -	\$ -	\$ 2,438	\$ 15,348
Administrator	BE&K	Bonnie J Walton	\$ 72	\$ 75	415		161	121	\$ -	\$ 9,075	415	282	\$ 29,880	\$ 21,113	\$ 50,993	NA	\$ -	\$ -	\$ -	\$ 9,075	\$ 50,993
Assistant Project Manager	BE&K	John Ellis	\$ 114	\$ 119	414		187	142	\$ -	\$ 16,898	414	329	\$ 47,196	\$ 39,151	\$ 86,347	NA	\$ -	\$ -	\$ -	\$ 16,898	\$ 86,347
Assistant Project Manager	BE&K	Jack W Guffey III	\$ 114	\$ 119				151	\$ -	\$ 17,969		151	-	\$ 17,969	\$ 17,969	NA	\$ -	\$ -	\$ -	\$ 17,969	\$ 17,969
Assistant Project Manager	HITT	Pfauth, Caley	\$ 114	\$ 119	1,597		128	152	\$ -	\$ 18,088	1,597	280	\$ 182,058	\$ 33,320	\$ 215,378	NA	\$ -	\$ -	\$ -	\$ 18,088	\$ 215,378
Assistant Project Manager	HITT	Owen, Madeleine	\$ 114	\$ 119	952		128	152	\$ -	\$ 18,088	952	280	\$ 108,528	\$ 33,320	\$ 141,848	NA	\$ -	\$ -	\$ -	\$ 18,088	\$ 141,848
Assistant Project Manager	HITT	McFarlane, Claire	\$ 114	\$ 119	720		120	160	\$ -	\$ 19,040	720	280	\$ 82,080	\$ 33,320	\$ 115,400	NA	\$ -	\$ -	\$ -	\$ 19,040	\$ 115,400
Assistant Project Manager	HITT	Brindley, Benjamin	\$ 114	\$ 119	688		130	160	\$ -	\$ 19,040	688	290	\$ 78,432	\$ 34,510	\$ 112,942	NA	\$ -	\$ -	\$ -	\$ 19,040	\$ 112,942
Assistant Project Manager	HITT	Snidow, William	\$ 114	\$ 119	672		104	160	\$ -	\$ 19,040	672	264	\$ 76,608	\$ 31,416	\$ 108,024	NA	\$ -	\$ -	\$ -	\$ 19,040	\$ 108,024
Assistant Project Manager	HITT	Pelfrey, Logan L	\$ 114	\$ 119	520		128	160	\$ -	\$ 19,040	520	288	\$ 59,280	\$ 34,272	\$ 93,552	NA	\$ -	\$ -	\$ -	\$ 19,040	\$ 93,552
Assistant Project Manager	HITT	Williams, Jonathan	\$ 114	\$ 119	144		136	40	\$ -	\$ 4,760	144	176	\$ 16,416	\$ 20,944	\$ 37,360	NA	\$ -	\$ -	\$ -	\$ 4,760	\$ 37,360
Assistant Project Manager	HITT	Al-Auqailli, Summer	\$ 114	\$ 119	144		136	160	\$ -	\$ 19,040	144	296	\$ 16,416	\$ 35,224	\$ 51,640	NA	\$ -	\$ -	\$ -	\$ 19,040	\$ 51,640
Assistant Project Manager	HITT	Sedmak, Reed	\$ 114	\$ 119	264		96	160	\$ -	\$ 19,040	264	256	\$ 30,096	\$ 30,464	\$ 60,560	NA	\$ -	\$ -	\$ -	\$ 19,040	\$ 60,560
Assistant Project Manager	HITT	Davis, Sharon P	\$ 114	\$ 119	-		32	152	\$ -	\$ 18,088	-	184	-	\$ 21,896	\$ 21,896	NA	\$ -	\$ -	\$ -	\$ 18,088	\$ 21,896
Assistant Project Manager	HITT	Zeweri, Baseem Q	\$ 114	\$ 119	-		104	128	\$ -	\$ 15,232	-	232	-	\$ 27,608	\$ 27,608	NA	\$ -	\$ -	\$ -	\$ 15,232	\$ 27,608
Assistant Project Manager	HITT	Woodruff, Noah	\$ 114	\$ 119	-		80	152	\$ -	\$ 18,088	-	232	-	\$ 27,608	\$ 27,608	NA	\$ -	\$ -	\$ -	\$ 18,088	\$ 27,608
Assistant Superintendent	BE&K	Yasmany Montoya Cruz	\$ 105	\$ 109	1,356		189	160	\$ -	\$ 17,440	1,356	349	\$ 142,380	\$ 38,041	\$ 180,421	\$ 4,500	\$ 49,500	\$ 49,500	\$ 49,500	\$ 17,440	\$ 229,921
Assistant Superintendent	BE&K	Tyler F Hamby	\$ 105	\$ 109	267		205	160	\$ -	\$ 17,440	267	365	\$ 28,035	\$ 39,785	\$ 67,820	NA	\$ -	\$ -	\$ -	\$ 17,440	\$ 67,820
Assistant Superintendent	BE&K	Dylan Driscoll	\$ 105	\$ 109	688		218	160	\$ -	\$ 17,440	688	378	\$ 72,240	\$ 41,202	\$ 113,442	\$ 4,500	\$ 31,500	\$ 31,500	\$ 31,500	\$ 17,440	\$ 144,942
Assistant Superintendent	HITT	Acra, Taylor	\$ 105	\$ 109	736		136	160	\$ -	\$ 17,440	736	296	\$ 77,280	\$ 32,264	\$ 109,544	NA	\$ -	\$ -	\$ -	\$ 17,440	\$ 109,544
Assistant Superintendent	HITT	Hicks, Ryan	\$ 105	\$ 109	144		136	112	\$ -	\$ 12,208	144	248	\$ 15,120	\$ 27,032	\$ 42,152	NA	\$ -	\$ -	\$ -	\$ 12,208	\$ 42,152
Assistant Superintendent	HITT	Osterkamp, Brian A	\$ 105	\$ 109	672		104	160	\$ -	\$ 17,440	672	264	\$ 70,560	\$ 28,776	\$ 99,336	NA	\$ -	\$ -	\$ -	\$ 17,440	\$ 99,336
Business Unit Leader	HITT	Van Scoy, Joshua G	\$ 400	\$ 416	1,136		112	152	\$ -	\$ 63,232	1,136	264	\$ 454,400	\$ 109,824	\$ 564,224	NA	\$ -	\$ -	\$ -	\$ 63,232	\$ 564,224
Assistant Superintendent	BE&K	Alvaro A Montoya Hernande	\$ 105	\$ 109				40	\$ -	\$ 4,360		40	-	\$ 4,360	\$ 4,360	\$ 4,500		\$ 4,500	\$ 4,500	\$ 8,860	\$ 8,860
Assistant Superintendent	BE&K	Jeffrey M Riley Jr	\$ 105	\$ 109				160	\$ -	\$ 17,440		160	-	\$ 17,440	\$ 17,440	NA	\$ -	\$ -	\$ -	\$ 17,440	\$ 17,440
Administrator	BE&K	Cynthia R Mitchum	\$ 72	\$ 75	67		205	153	\$ -	\$ 11,438	67	358	\$ 4,824	\$ 26,813	\$ 31,637	NA	\$ -	\$ -	\$ -	\$ 11,438	\$ 31,637
CCIP Administrator	BE&K	Carol Neely	\$ 72	\$ 75	1,197		174	156	\$ -	\$ 11,700	1,197	330	\$ 86,184	\$ 24,750	\$ 110,934	NA	\$ -	\$ -	\$ -	\$ 11,700	\$ 110,934
Document Control	BE&K	Lisa Ann Powers	\$ 90	\$ 94	216		210	160	\$ -	\$ 15,040	216	370	\$ 19,440	\$ 34,780	\$ 54,220	NA	\$ -	\$ -	\$ -	\$ 15,040	\$ 54,220
Estimator	BE&K	Brandon Jones	\$ 127	\$ 132	399		68	68	\$ -	\$ 8,976	399	136	\$ 50,673	\$ 17,952	\$ 68,625	NA	\$ -	\$ -	\$ -	\$ 8,976	\$ 68,625
Estimator	BE&K	Juan Quintero	\$ 127	\$ 132	796		102	59	\$ -	\$ 7,788	796	161	\$ 101,092	\$ 21,252	\$ 122,344	NA	\$ -	\$ -	\$ -	\$ 7,788	\$ 122,344
Estimator	HITT	Vashi, Poorav	\$ 127	\$ 132	86		34	24	\$ -	\$ 3,168	86	58	\$ 10,922	\$ 7,656	\$ 18,578	NA	\$ -	\$ -	\$ -	\$ 3,168	\$ 18,578
Field Laboror	HITT	Craven, Christopher	\$ 104	\$ 108	1,086		195	226	\$ -	\$ 24,354	1,086	421	\$ 112,986	\$ 45,414	\$ 158,400	NA	\$ -	\$ -	\$ -	\$ 24,354	\$ 158,400
Field Laboror	HITT	Niehenke, Kodey (FL)	\$ 104	\$ 108	689		90	(70)	\$ -	\$ (7,560)	689	20	\$ 71,604	\$ 2,160	\$ 73,764	NA	\$ -	\$ -	\$ -	\$ (7,560)	\$ 73,764
Project Engineer	HITT	Niehenke, Kodey (PE)	\$ 114	\$ 119				230	\$ -	\$ 27,370	-	230	-	\$ 27,370	\$ 27,370	NA	\$ -	\$ -	\$ -	\$ 27,370	\$ 27,370
Field Laboror	HITT	Bernard, Landon	\$ 104	\$ 108	462		146	194	\$ -	\$ 20,898	462	339	\$ 48,048	\$ 36,612	\$ 84,660	NA	\$ -	\$ -	\$ -	\$ 20,898	\$ 84,660
Field Laboror	HITT	VanScoy, Bennett	\$ 104	\$ 108	-		110	233	\$ -	\$ 25,110	-	343	-	\$ 37,017	\$ 37,017	NA	\$ -	\$ -	\$ -	\$ 25,110	\$ 37,017
General Superintendent	HITT	Keller, John F	\$ 300	\$ 312	624		128	128	\$ -	\$ 39,936	624	256	\$ 187,200	\$ 79,872	\$ 267,072	NA	\$ -	\$ -	\$ -	\$ 39,936	\$ 267,072
General Superintendent	BE&K	Tommy Morrow	\$ 300	\$ 312	1,577		214	160	\$ -	\$ 49,920	1,577	374	\$ 473,100	\$ 116,688	\$ 589,788	\$ 9,000	\$ 99,000	\$ 99,000	\$ 99,000	\$ 49,920	\$ 688,788
General Superintendent	BE&K	Carey George	\$ 300	\$ 312	974		182	160	\$ -	\$ 49,920	974	342	\$ 292,200	\$ 106,704	\$ 398,904	\$ 4,500	\$ 36,000	\$ 36,000	\$ 36,000	\$ 49,920	\$ 434,904
General Superintendent	BE&K	Darren Searcy	\$ 300	\$ 312	1,129		187	160	\$ -	\$ 49,920	1,129	347	\$ 338,700	\$ 108,264	\$ 446,964	\$ 4,500	\$ 45,000	\$ 45,000	\$ 45,000	\$ 49,920	\$ 491,964
Preconstruction Director	HITT	Bizic, Peter	\$ 238	\$ 248	454		6	34	\$ -	\$ 8,432	454	40	\$ 108,052	\$ 9,920	\$ 117,972	NA	\$ -	\$ -	\$ -	\$ 8,432	\$ 117,972
General Superintendent	HITT	Russell, Timothy D	\$ 300	\$ 312	264		112	160	\$ -	\$ 49,920	264	272	\$ 79,200	\$ 84,864	\$ 164,064	NA	\$ -	\$ -	\$ -	\$ 49,920	\$ 164,064
Preconstruction Director	BE&K	Anthony Harden	\$ 238	\$ 248	1,543		187	202	\$ -	\$ 50,183	1,543	389	\$ 367,267	\$ 96,551	\$ 463,819	NA	\$ -	\$ -	\$ -	\$ 50,183	\$ 463,819
Preconstruction Director	BE&K	Jeremiah Kinsel	\$ 238	\$ 248	798		86	74	\$ -	\$ 18,352	798	160	\$ 189,924	\$ 39,680	\$ 229,604	NA	\$ -	\$ -	\$ -	\$ 18,352	\$ 229,604
Preconstruction Manager	HITT	McMorrow, Bonnie	\$ 146	\$ 152	1,085		57	7	\$ -	\$ 1,064	1,085	64	\$ 158,410	\$ 9,728	\$ 168,138	NA	\$ -	\$ -	\$ -	\$ 1,064	\$ 168,138
Preconstruction Manager	BE&K	Neil James Klein	\$ 146	\$ 152	295		16	31	\$ -	\$ 4,712	295	47	\$ 43,070	\$ 7,144	\$ 50,214	NA	\$ -	\$ -	\$ -	\$ 4,712	\$ 50,214
Preconstruction Manager	BE&K	David Schmidt	\$ 146	\$ 152	951		75	113	\$ -	\$ 17,176	951	188	\$ 138,846	\$ 28,500	\$ 167,346	NA	\$ -	\$ -	\$ -	\$ 17,176	\$ 167,346
Preconstruction Manager	BE&K	Matthew Solomon	\$ 146	\$ 152	771		185	160	\$ -	\$ 24,320	771	345	\$ 112,566	\$ 52,364	\$ 164,930	NA	\$ -	\$ -	\$ -	\$ 24,320	\$ 164,930
Project Engineer	HITT	Hanna, Brendan	\$ 114	\$ 119	736		136	160													

Project Manager	BE&K	Brian Fahl	\$ 165	\$ 172	107		205	160	\$ -	\$ 27,520	107	365	17,655	62,780	\$ 80,435	NA	\$ -	\$ -	\$ 27,520	\$ 80,435
Project Manager	BE&K	Ryan A Connor	\$ 165	\$ 172	307		205	160	\$ -	\$ 27,520	307	365	50,655	62,780	\$ 113,435	\$ 4,500	\$ 18,000	\$ 18,000	\$ 27,520	\$ 131,435
Quality Control Director	BE&K	Kent Tarou	\$ 164	\$ 171	245		59	36	\$ -	\$ 6,156	245	95	40,180	16,245	\$ 56,425	NA	\$ -	\$ -	\$ 6,156	\$ 56,425
Quality Engineer	BE&K	Jimi A Burkett	\$ 122	\$ 127	687		138	160	\$ -	\$ 20,320	687	298	83,814	37,846	\$ 121,660	\$ 4,500	\$ 31,500	\$ 31,500	\$ 20,320	\$ 153,160
Quality Engineer	BE&K	Scott Dwyer	\$ 122	\$ 127	67		205	160	\$ -	\$ 20,320	67	365	8,174	46,355	\$ 54,529	\$ 4,500	\$ 18,000	\$ 18,000	\$ 20,320	\$ 72,529
Quality Engineer	BE&K	David R Bobbitt	\$ 122	\$ 127	418		191	160	\$ -	\$ 20,320	418	351	50,996	44,577	\$ 95,573	NA	\$ 22,500	\$ 22,500	\$ 20,320	\$ 118,073
Quality Engineer	BE&K	Kevin M Dembik	\$ 122	\$ 127				160	\$ -	\$ 20,320		160	-	20,320	\$ 20,320	\$ 4,500	\$ -	\$ 9,000	\$ 9,000	\$ 29,320
Quality Engineer	BE&K	James R Woods	\$ 122	\$ 127	280		214	160	\$ -	\$ 20,320	280	374	34,160	47,498	\$ 81,658	NA	\$ -	\$ -	\$ 20,320	\$ 81,658
Risk Management Specialist	BE&K	Nancy Bard	\$ 108	\$ 112	87		10	8	\$ -	\$ 896	87	18	9,396	2,016	\$ 11,412	NA	\$ -	\$ -	\$ 896	\$ 11,412
Safety Director	BE&K	Mark Manos	\$ 211	\$ 219	627		116	124	\$ -	\$ 27,156	627	240	132,297	52,560	\$ 184,857	NA	\$ -	\$ -	\$ 27,156	\$ 184,857
Safety Manager	BE&K	Christopher Crosby	\$ 122	\$ 127	1,205		178	160	\$ -	\$ 20,320	1,205	338	147,010	42,926	\$ 189,936	\$ 4,500	\$ 49,500	\$ 49,500	\$ 20,320	\$ 239,436
Safety Manager	BE&K	Graham Turner	\$ 122	\$ 127	841		214	120	\$ -	\$ 15,240	841	334	102,602	42,418	\$ 145,020	\$ 4,500	\$ 36,000	\$ 36,000	\$ 15,240	\$ 181,020
Assistant Project Manager	BE&K	Amanda Schweikert	\$ 114	\$ 119	614	(55)	-	-	\$ (6,270)	\$ -	559	-	63,726	-	\$ 63,726	NA	\$ -	\$ -	\$ (6,270)	\$ 63,726
Safety Manager	BE&K	Emilio Ramon Campo	\$ 122	\$ 127	627		205	160	\$ -	\$ 20,320	627	365	76,494	46,355	\$ 122,849	\$ 4,500	\$ -	\$ 4,500	\$ 4,500	\$ 24,820
Safety Manager	HITT	Wlaschin, Craig	\$ 122	\$ 127	-		-	16	\$ -	\$ 2,032	-	16	-	2,032	\$ 2,032	NA	\$ -	\$ -	\$ 2,032	\$ 2,032
Assistant Safety Manager	BE&K	James Tompkins	\$ 104	\$ 108	58		214	160	\$ -	\$ 17,280	58	374	6,032	40,392	\$ 46,424	NA	\$ -	\$ -	\$ 17,280	\$ 46,424
Assistant Safety Manager	BE&K	Arnulfo Martinez	\$ 104	\$ 108	307		205	160	\$ -	\$ 17,280	307	365	31,928	39,420	\$ 71,348	\$ 4,500	\$ 22,500	\$ 22,500	\$ 17,280	\$ 93,848
Scheduling Director	BE&K	Donald Brax	\$ 184	\$ 191	376		21	82	\$ -	\$ 15,662	376	103	69,184	19,673	\$ 88,857	NA	\$ -	\$ -	\$ 15,662	\$ 88,857
Senior Scheduler	BE&K	Chuck Hassold	\$ 161	\$ 167	1,013		109	144	\$ -	\$ 24,006	1,013	253	163,093	42,209	\$ 205,302	NA	\$ -	\$ -	\$ 24,006	\$ 205,302
Senior VDC Manager	HITT	Arias, Fernando	\$ 169	\$ 176	29		6	8	\$ -	\$ 1,408	29	14	4,901	2,464	\$ 7,365	NA	\$ -	\$ -	\$ 1,408	\$ 7,365
Sr. Preconstruction Manager	BE&K	Daniel Gary McDowell	\$ 162	\$ 168	479		-	19	\$ -	\$ 3,192	479	19	77,598	3,192	\$ 80,790	NA	\$ -	\$ -	\$ 3,192	\$ 80,790
Sr. Project Manager	HITT	Sorenson, Robert	\$ 245	\$ 255	1,376		120	152	\$ -	\$ 38,760	1,376	272	337,120	69,360	\$ 406,480	NA	\$ -	\$ -	\$ 38,760	\$ 406,480
Sr. Project Manager	HITT	Kuhn, Laura S	\$ 245	\$ 255	1,625		136	160	\$ -	\$ 40,800	1,625	296	398,125	75,480	\$ 473,605	NA	\$ -	\$ -	\$ 40,800	\$ 473,605
Sr. Project Manager	HITT	Vruggink, Michael R	\$ 245	\$ 255	1,064		136	160	\$ -	\$ 40,800	1,064	296	260,680	75,480	\$ 336,160	NA	\$ -	\$ -	\$ 40,800	\$ 336,160
Sr. Project Manager	HITT	Wilson, Adam D	\$ 245	\$ 255	730		72	120	\$ -	\$ 30,600	730	192	178,850	48,960	\$ 227,810	NA	\$ -	\$ -	\$ 30,600	\$ 227,810
Sr. Project Manager	BE&K	Chuck Menninger	\$ 245	\$ 255	497		66	97	\$ -	\$ 24,735	497	163	121,643	41,565	\$ 163,208	NA	\$ -	\$ -	\$ 24,735	\$ 163,208
Sr. Project Manager (Procurement)	BE&K	Jason Boyles	\$ 245	\$ 255	730		187	120	\$ -	\$ 30,600	730	307	178,850	78,285	\$ 257,135	NA	\$ -	\$ -	\$ 30,600	\$ 257,135
Sr. Superintendent	HITT	Bardin, Thomas L	\$ 192	\$ 200	824		112	160	\$ -	\$ 32,000	824	272	158,208	54,400	\$ 212,608	NA	\$ -	\$ -	\$ 32,000	\$ 212,608
Sr Superintendent	BE&K	Douglas C VanAmburg	\$ 192	\$ 200	307		214	160	\$ -	\$ 32,000	307	374	58,944	74,800	\$ 133,744	\$ 4,500	\$ 22,500	\$ 22,500	\$ 32,000	\$ 156,244
Sr Superintendent	BE&K	Kenneth Williams	\$ 192	\$ 200	729		177	140	\$ -	\$ 28,000	729	317	139,968	63,400	\$ 203,368	\$ 4,500	\$ 31,500	\$ 31,500	\$ 28,000	\$ 234,868
Superintendent	BE&K	Ronnie G Hammonds	\$ 163	\$ 170	267		160	160	\$ -	\$ 27,200	267	320	43,521	54,400	\$ 97,921	\$ 4,500	\$ 22,500	\$ 22,500	\$ 27,200	\$ 120,421
Superintendent	HITT	Weidman, Cameron R	\$ 163	\$ 170	656		136	160	\$ -	\$ 27,200	656	296	106,928	50,320	\$ 157,248	NA	\$ -	\$ -	\$ 27,200	\$ 157,248
Superintendent	BE&K	Trench Brunson	\$ 163	\$ 170	885		214	18	\$ -	\$ 3,060	885	232	144,255	39,440	\$ 183,695	NA	\$ -	\$ -	\$ 3,060	\$ 183,695
Superintendent	HITT	McCormick, Kirsten	\$ 163	\$ 170	80		136	149	\$ -	\$ 25,330	80	285	13,040	48,450	\$ 61,490	NA	\$ -	\$ -	\$ 25,330	\$ 61,490
Superintendent	HITT	Walz, Justin	\$ 163	\$ 170	162		32	48	\$ -	\$ 8,160	162	80	26,406	13,600	\$ 40,006	NA	\$ -	\$ -	\$ 8,160	\$ 40,006
Superintendent	HITT	Wood, Kevin M	\$ 163	\$ 170	1,064		136	160	\$ -	\$ 27,200	1,064	296	173,432	50,320	\$ 223,752	\$ 4,500	\$ 40,500	\$ 4,500	\$ 45,000	\$ 268,752
Superintendent	BE&K	Jeff Dupler	\$ 163	\$ 170	1,183		227	160	\$ -	\$ 27,200	1,183	387	192,829	65,790	\$ 258,619	\$ 4,500	\$ 45,000	\$ 45,000	\$ 27,200	\$ 303,619
Superintendent	BE&K	Larry Todd	\$ 163	\$ 170				151	\$ -	\$ 25,670		151	-	25,670	\$ 25,670	\$ 4,500	\$ 9,000	\$ 9,000	\$ 25,670	\$ 34,670
Superintendent	BE&K	Leonard Alexander	\$ 163	\$ 170				160	\$ -	\$ 27,200		160	-	27,200	\$ 27,200	\$ 4,500	\$ 9,000	\$ 9,000	\$ 27,200	\$ 36,200
Superintendent	BE&K	James Pitts	\$ 163	\$ 170	187		160	160	\$ -	\$ 27,200	187	320	30,481	54,400	\$ 84,881	\$ 4,500	\$ 18,000	\$ 18,000	\$ 27,200	\$ 102,881
Superintendent	BE&K	Douglas A Muns	\$ 163	\$ 170	769		214	138	\$ -	\$ 23,460	769	352	125,347	59,840	\$ 185,187	\$ 4,500	\$ 31,500	\$ 31,500	\$ 23,460	\$ 216,687
Superintendent	HITT	Isgrupe, Jared	\$ 163	\$ 170	452		99	160	\$ -	\$ 27,200	452	259	73,676	44,030	\$ 117,706	NA	\$ -	\$ -	\$ 27,200	\$ 117,706
Superintendent	HITT	Logan, William J	\$ 163	\$ 170	-		80	40	\$ -	\$ 6,800	-	120	-	20,400	\$ 20,400	NA	\$ -	\$ -	\$ 6,800	\$ 20,400
VDC Director	BE&K	Noah Palmer-Licht	\$ 175	\$ 182	396		125	160	\$ -	\$ 29,120	396	285	69,300	51,870	\$ 121,170	NA	\$ 22,500	\$ 22,500	\$ 29,120	\$ 143,670
VDC Director	HITT	Gordy, Walter	\$ 175	\$ 182	40		59	28	\$ -	\$ 5,096	40	87	7,000	15,834	\$ 22,834	NA	\$ -	\$ -	\$ 5,096	\$ 22,834
VDC Engineer	HITT	Breder, Anthony	\$ 114	\$ 119	-			24	\$ -	\$ 2,856	-	24	-	2,856	\$ 2,856	NA	\$ -	\$ -	\$ 2,856	\$ 2,856
VDC Engineer	HITT	Potter, Bryan	\$ 114	\$ 119	80		136	160	\$ -	\$ 19,040	80	296	9,120	35,224	\$ 44,344	NA	\$ -	\$ -	\$ 19,040	\$ 44,344
VDC Manager	HITT	Hughes, Hunter	\$ 135	\$ 140	-		32	144	\$ -	\$ 20,160	-	176	-	24,640	\$ 24,640	NA	\$ -	\$ -	\$ 20,160	\$ 24,640
VDC Engineer	BE&K	Zachary P Alexander	\$ 114	\$ 119	267		205	160	\$ -	\$ 19,040	267	365	30,438	43,435	\$ 73,873	\$ 4,500	\$ 13,500	\$ 13,500	\$ 19,040	\$ 87,373
VDC Engineer	BE&K	Samantha P DeRing	\$ 114	\$ 119	320		214	145	\$ -	\$ 17,255	320	359	36,480	42,721	\$ 79,201	\$ 4,500	\$ 13,500	\$ 13,500	\$ 17,255	\$ 92,701
VDC Manager	BE&K	Regina Suzanne Gay	\$ 135	\$ 140	777		179	141	\$ -	\$ 19,740	777	320	104,828	44,730	\$ 149,558	NA	\$ -	\$ -	\$ 19,740	\$ 149,558
VDC Manager	BE&K	Sana Correia	\$ 135	\$ 140				120	\$ -	\$ 16,800		120	-	16,800	\$ 16,800	\$ 4,500	\$ -	\$ 4,500	\$ 4,500	\$ 21,300
Assistant Superintendent	BE&K	Corbin D Horne	\$ 105	\$ 109	-		205	107	\$ -	\$ 11,663	-	312	-	34,008	\$ 34,008	\$ 4,500	\$ 13,500	\$ 13,500	\$ 11,663	\$ 47,508
Assistant Superintendent	BE&K	Gerardo Rodriguez Zamarri	\$ 104	\$ 108	-		165	160	\$ -	\$ 17,280	-	325	-	35,100	\$ 35,100	\$ 4,500	\$ 13,500	\$ 13,500	\$ 17,280	\$ 48,600
Safety Manager	BE&K	John M Kozakar	\$ 122	\$ 127	-		125	160	\$ -	\$ 20,320	-	285	-	36,195	\$ 36,195	NA	\$ -	\$ -	\$ 20,320	\$ 36,195
Senior Project Manager	BE&K	Scott T Bryant	\$ 245	\$ 255	-		85	160	\$ -	\$ 40,800	-	245	-	62,475	\$ 62,475	NA	\$ -	\$ -	\$ 40,800	\$ 62,475
Senior Quality Engineer	BE&K	Arnold Steven Judy II	\$ 122	\$ 127	-		71	160	\$ -	\$ 20,320	-	231	-	29,337	\$ 29,337	\$ 4,500	\$ 9,000	\$ 9,000	\$ 20,320	\$ 38,337
Quality Engineer	BE&K	Ronald R Withem	\$ 122	\$ 127	-		40	151	\$ -	\$ 19,177	-	191	-	24,257	\$ 24,257	\$ 4,500	\$ 9,000	\$ 9,000	\$ 19,177	\$ 33,257
Total					75,975	(55)	15,868	16,618	(6,270)	2,653,174	75,920	32,486	12,883,545	5,187,293	18,070,838	981,000	36,000	1,017,000	2,682,904	19,087,838

Previous Totals prior Mo

75,975

15,868

12,889,815

2534119

18,070,838

\$ 981,000

1,017,000

2,682,904

19,087,838

(0)

16,404,934 previous total

2,682,904

JV Labor Per Invoice

Sub Cost				
GL Date	Vendor	Page	Amt	WBS/Silo
	Landmark		170,034.00	P1S1 February 2026
	Landmark		2,000,542	FLTL February 2026
	Gulfstream		2,726,573.00	SITE February 2026
	Independence		2,437,788.00	FLTL February 2026
	H&W		81,500.00	FLTL February 2026
	Dabico		845,676.00	FLTL February 2026
	Steelworks		234,004.00	FLTL February 2026
	Landmark		2,485,425	PKRD February 2026
	Gulfstream		4,030,000.00	PKRD January 2026
	Gulfstream		3,620,000.00	PKRD February 2026
	SC Steel		5,311,429.00	88-48 January 2026
	Bauer Foundations		1,929,666.00	88-48 January 2026
	American Crane		1,113,900.00	88-48 February 2026
	Wayne Brothers		3,227,787.00	88-48 February 2026
	OL Thompson		4,211,940.00	88-48 February 2026
	Bell Constructors		286,857.00	88-48 February 2026
	Shambaugh		45,000.00	88-48 February 2026
	Eldeco		787,914.00	88-48 February 2026
	Florence Concrete		407,751.00	88-48 February 2026
	Glasscorp		51,874.00	88-48 February 2026
	Gallo		1,033,338.00	CUB February 2026
	H&W		15,000.00	CUB February 2026
	Shambaugh		1,000.00	CUB February 2026
	Coastal Millwork		2,620.00	CUB February 2026
	Steelclad		16,500.00	CUB February 2026
	Gulfstream		575,835.00	T1T4 February 2026
	Dabico		(185,307.00)	T1T4 February 2026
	Independence		181,250.00	T1T4 February 2026
	Independence		166,500.00	DLO February 2027
	Eldeco		1,007,860.00	T1T4 February 2026
	Eldeco		1,411,580.00	DLO February 2026
	OL Thompson		302,697.00	Temp Fire February 2026
	Lithko		223,012.00	Temp Fire February 2026
	Navigator		287,143.00	Temp Fire February 2026
	DFH		29,136.00	Temp Fire February 2026
	Jennings		138,658.00	Temp Fire February 2026
	Coastal Millwork		3,880.00	Temp Fire February 2026
	VSC Fire		2,110.00	Temp Fire February 2026
	FZ		351,046.00	Temp Fire February 2026
	Carolina Exterminator		3,125.00	Temp Fire February 2026
Total Sub Cost			41,572,643.15	

GC Detail Recon				
GL Date	Vendor	Page	Amt	Comment
	HITT GC Detail		610,629.27	See GC/GR Detail
	BE&K Expenses		63,966.20	
Various	JV Labor		2,682,903.55	
Total - allocated to SITE			3,357,499.02	Total GCs to Allocate

GR Detail Recon (page 157-170)				
GL Date	Vendor	Page	Amt	Comment
	HITT GR Detail		645,623.88	See GC/GR Detail

	P1SI Business License		352.00	
	P1SI Permits		2,539.00	
			648,514.88	Total GRs to Allocate

GL Date	WTW (CCIP)	Page	Amt	CCIP Deposit (55% of total cost)
	P1SI CCIP		92,735	P1SI (no indirect cost)
	SITE CCIP		-	SITE
	FLTL CCIP		-	FLTL
	PTS CCIP		-	PTS
	PKRD CCIP		-	PKRD
	8848 CCIP		-	8848
	Temp Fire CCIP		-	Temp Fire
	CUB CCIP		-	CUB
	WTW (CCIP)	Page	92,735.00	CCIP Deposit (55% of total cost)

			-	
GL Date	SDI	Page	Amt	1.35% new committed cost
	P1SI SDI		-	P1SI (no indirect cost)
	SITE SDI		-	SITE
	FLTL SDI		-	FLTL
	PTS SDI		-	PTS
	PKRD SDI		-	PKRD
	8848 SDI		-	8848
	CUB SDI		-	CUB
	T1-T4 SDI		-	T1-T4
Total Sub Cost			-	