

CONTINUATION SHEET

APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 13
APPLICATION DATE: 3/15/2026
PERIOD TO: 3/31/2026
ARCHITECT'S PROJECT NO:

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		VALUE			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
		ORIGINAL	CHANGE ORDERS	CURRENT							
PISI - PHASE I SITE IMPROVEMENTS											
001	UNCOMMITTED SUB COST	282,354		282,354	-	-	-	-	0%	282,354	-
002	TEMP GSE BUILDINGS (SPRUNG INSTANT)	1,078,108	19,903	1,098,011	1,024,203	73,808	-	1,098,011	100%	-	-
003	EARTHWORK & UTILITIES (LANDMARK)	22,144,944	2,222,342	24,367,286	24,279,785	-	-	24,279,785	100%	87,501	1,213,989
004	STRUCTURAL CONCRETE (LITHKO)	1,851,808	209,485	2,061,293	2,061,293	-	-	2,061,293	100%	-	6,800
005	PREFAB STRUCTURE INSTALL (NAVIGATOR)	512,467		512,467	512,467	-	-	512,467	100%	-	-
006	SITE ELECTRICAL TEMP GSE (FEYEN ZYLSTRA)	8,495,490		8,495,490	8,495,490	-	-	8,495,490	100%	-	424,775
007	MECHANICAL & PLUMBING (CR HIPPI)	819,828	23,085	842,913	829,913	-	-	829,913	98%	13,000	-
008	BSWOB SHELTER (DUO-GARD INDUSTRIES)	182,800		182,800	182,800	-	-	182,800	100%	-	9,140
009	PERMANENT FENCING - MANER FENCING	635,686	53,290	688,976	688,976	-	-	688,976	100%	-	34,449
010	SITE ELECTRICAL (FEYEN ZYLSTRA)	7,165,932	587,443	7,753,375	7,753,375	-	-	7,753,375	100%	-	387,669
011	LANDSCAPING (YELLOWSTONE LANDSCAPE)	1,146,740	89,050	1,235,790	985,806	-	-	985,806	80%	249,984	49,290
012	GENERAL REQUIREMENTS		71,060	71,060	71,060	-	-	71,060	100%	-	3,553
013	ALLOWANCE		40,969	40,969	-	-	-	-	0%	40,969	-
014	BUSINESS LICENSE		352	352	352	-	-	352	100%	-	18
015	BUILDER'S RISK		2,283	2,283	-	-	-	-	0%	2,283	-
016	PERMITS		2,539	2,539	2,539	-	-	2,539	100%	-	127
017	CCIP		92,735	92,735	92,735	-	-	92,735	100%	-	4,637
018	SDI		46,134	46,134	46,134	-	-	46,134	100%	-	2,307
019	FEE		118,669	118,669	115,890	1,000	-	116,890	99%	1,779	5,845
	PISI	44,316,157	3,579,339	47,895,496	47,142,818	74,808	-	47,217,626	99%	677,870	2,142,597
PISI - PHASE I SITE IMPROVEMENTS SUBTOTAL		44,316,157	3,579,339	47,895,496	47,142,818	74,808	-	47,217,626	99%	677,870	2,142,597
SITE - SITE INFRASTRUCTURE											
020	UNCOMMITTED SUB COST	(38,354,673)	38,897,465	542,792	-	-	-	-	0%	542,792	-
021	MV CABLE (FEYEN ZYLSTRA)	1,377,481	-	1,377,481	1,377,481	-	-	1,377,481	100%	-	68,874
022	NOI SITE MEDIUM VOLTAGE (ELDECO)	28,174,035	12,103,351	40,277,386	30,705,011	4,464,212		35,169,223	87%	5,108,163	1,758,461
023	MS-C AND MS-D NEW SHINEY (ELDECO)	4,688,138	-	4,688,138	1,586,632	-		1,586,632	34%	3,101,506	79,332
024	MECHANICAL & PLUMBING (CR HIPPI)	1,645,769	-	1,645,769	1,108,813	-		1,108,813	67%	536,956	55,441
025	SITWORK - 787 POND (GULFSTREAM)	14,166,965	734,815	14,901,780	9,771,156	2,118,363		11,889,519	80%	3,012,261	594,476
026	COMMUNICATIONS NOI (ELDECO)	6,131,066	(28,602)	6,102,464	-	2,683,836	-	2,683,836	44%	3,418,628	-
027	FIRE PUMPS REPLACEMENTS (SHAMBAUGH)	278,000		278,000	-	-	-	-	0%	278,000	-
028	SITE ELECTRICAL (ELDECO)		2,123,267	2,123,267	-	-	-	-	0%	2,123,267	-
030	SITWORK (LANDMARK)		1,125,535	1,125,535	-	-	-	-	0%	1,125,535	-
031	EARTHWORK & UTILITIES SP4 (GULFSTREAM)	13,137,889		13,137,889	-	-	-	-	0%	13,137,889	-
032	GENERAL REQUIREMENTS	7,123,913	17,558	7,141,471	4,183,065	823,506	-	5,006,572	70%	2,134,899	-
033	GENERAL CONDITIONS	2,817,315	-	2,817,315	2,817,315	-	-	2,817,315	100%	-	-
034	PERMIT	1,000,000	96,823	1,096,823	1,000,000	-	-	1,000,000	91%	96,823	-
035	BUILDER'S RISK	129,920	44,822	174,742	-	-	-	-	0%	174,742	-
036	BUSINESS LICENSE	31,000	13,753	44,753	-	-	-	-	0%	44,753	-

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		VALUE			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
		ORIGINAL	CHANGE ORDERS	CURRENT							
037	CCIP	1,323,257	1,591,563	2,914,820	2,052,710	-	-	2,052,710	70%	862,110	-
038	SDI	649,598	763,301	1,412,899	1,061,266	-	-	1,061,266	75%	351,633	-
039	FEE	1,469,442	1,810,713	3,280,155	1,789,648	350,000	-	2,139,648	65%	1,140,507	-
	SITE	45,789,115	59,294,364	105,083,479	57,453,097	10,439,917	-	67,893,014	65%	37,190,465	2,556,583
SITE - SITE INFRASTRUCTURE SUBTOTAL		45,789,115	59,294,364	105,083,479	57,453,097	10,439,917	-	67,893,014	65%	37,190,465	2,556,583
TEMP FIRE - SITE INFRASTRUCTURE											
040	CONCRETE (LITHKO)	-	473,681	473,681	-	33,000	-	33,000	7%	440,681	1,650
041	ELECTRICAL (FEYEN ZYLSTRA)	-	1,481,418	1,481,418	1,195,739	131,000	-	1,326,739	90%	154,679	66,337
042	SITEWORK (OL THOMPSON)	-	1,053,843	1,053,843	770,799	54,901	-	825,700	78%	228,143	41,285
043	PERMANENT FENCING (MANER)	-	14,160	14,160	14,160	-	-	14,160	100%	-	708
044	TERMITE CONTROL (CAROLINA EXTERMINATING)	-	9,575	9,575	-	6,575	-	6,575	69%	3,000	329
045	GENERAL REQUIREMENTS	-	92,500	92,500	-	-	-	-	0%	92,500	-
046	GENERAL CONDITIONS	-	146,511	146,511	-	96,697	-	96,697	66%	49,814	-
047	DESIGN ESCALATION	-	69,491	69,491	-	-	-	-	0%	69,491	-
048	BUILDER'S RISK	-	345	345	-	-	-	-	0%	345	-
049	BUSINESS LICENSE/PERMITS	-	15,576	15,576	-	-	-	-	0%	15,576	-
050	CCIP	-	93,130	93,130	82,117	-	-	82,117	88%	11,013	-
051	SDI	-	45,717	45,717	40,311	-	-	40,311	88%	5,406	-
052	FEE	-	110,882	110,882	66,600	9,500	-	76,100	69%	34,782	-
	SITE	-	3,606,829	3,606,829	2,169,726	331,673	-	2,501,399	69%	1,105,430	110,309
TEMP FIRE - SITE INFRASTRUCTURE SUBTOTAL		-	3,606,829	3,606,829	2,169,726	331,673	-	2,501,399	69%	1,105,430	110,309
FLTL - FLIGHTLINE STALLS											
053	UNCOMMITTED SUB COST	3,438,944	19,049,095	22,488,039	-	-	-	-	0%	22,488,039	-
054	EARTHWORK & UTILITIES (LANDMARK)	6,943,623	10,048,593	16,992,216	12,515,417	2,095,399	-	14,610,816	86%	2,381,400	730,541
055	PSI FLIGHTLINE PAVING (INDEPENDENCE PAVING)	15,230,000	16,864,350	32,094,350	5,375,288	-	-	5,375,288	17%	26,719,062	268,764
056	DEMOLITION (DECO)	580,000	10,575	590,575	576,912	-	-	576,912	98%	13,663	28,846
057	P501QC PROGRAM (INSIGHT)	297,500	297,500	595,000	-	-	-	-	0%	595,000	-
058	BLAST DEFLECTORS (BULLZEYE)	3,966,147	-	3,966,147	1,822,019	1,055,871	-	2,877,890	73%	1,088,257	143,895
059	PERMANENT FENCING - MANER FENCING	175,350	41,384	216,734	37,880	41,384	-	79,264	37%	137,470	3,963
060	ELECTRICAL LIDS (DABICO AIRPORT SOLUTIONS)	3,078,222	4,723,758	7,801,980	3,154,342	-	-	3,154,342	40%	4,647,638	-
061	ELECTRICAL LIDS SOI (DABICO AIRPORT SOLUTIONS)	3,720,065		3,720,065	-	-	-	-	0%	3,720,065	-
062	ELECTRICAL - (FEYEN ZYLSTRA)	8,946,158	13,258,124	22,204,282	6,581,158	-	-	6,581,158	30%	15,623,124	329,058
063	LANDSCAPING (YELLOWSTONE LANDSCAPE)	230,193		230,193	-	-	-	-	0%	230,193	-
064	STEEL (STEELWORKS)	2,789,144		2,789,144	254,004	213,434	-	467,438	17%	2,321,706	23,372
065	MECHANICAL & PLUMBING (BELL CONSTRUCTORS)	8,592,373	3,503,677	12,096,050	-	-	-	-	0%	12,096,050	-
066	FLOORING (SOURCE ONE)	233,574		233,574	-	-	-	-	0%	233,574	-
067	DOORS, FRAMES, HARDWARE (DFH COMMERCIAL)	542,100		542,100	27,105	65,000	-	92,105	17%	449,995	4,605
068	ELECTRICAL - (H&W ELECTRICAL)	10,731,678		10,731,678	81,500	120,000	15,365	216,865	2%	10,514,813	10,843
069	MILLWORK (COASTAL MILLWORK & SUPPLY)	130,451		130,451	-	-	-	-	0%	130,451	-
070	EARTHWORK & UTILITIES SP4 (GULFSTREAM)	19,470,216		19,470,216	-	-	-	-	0%	19,470,216	-
071	CONCRETE (LITHKO CONCRETE)	1,223,000		1,223,000	-	-	-	-	0%	1,223,000	-
072	MASONRY (MIDSTATE MASONRY)	75,000		75,000	-	25,350	-	25,350	34%	49,650	1,268
073	ROOFING (CBC OF CHARLESTON)	962,064		962,064	-	-	-	-	0%	962,064	-
074	OVERHEAD DOORS (DOOR SYSTEMS OF CHARLESTON)	325,381		325,381	-	-	-	-	0%	325,381	-
075	PAINTING (SAVAGE BROTHERS)	172,876		172,876	-	-	-	-	0%	172,876	-
076	SPECIALTIES (PRECISION WALLS)	277,419		277,419	-	-	-	-	0%	277,419	-

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
077	FIRE PROTECTION (VSC FIRE)	431,500		431,500	-	35,000	-	35,000	8%	396,500	1,750
078	SITework (GULFSTREAM)	-	161,196	161,196	-	-	-	-	0%	161,196	-
079	GENERAL REQUIREMENTS	49,713	1,553,532	1,603,245	-	-	-	-	0%	1,603,245	-
080	GENERAL CONDITIONS	5,512,938	36,480	5,549,418	5,512,938	-	-	5,512,938	99%	36,480	-
081	BUILDER'S RISK	302,197	135,036	437,233	-	-	-	-	0%	437,233	-
082	BUSINESS LICENSE/PERMITS	72,106	244,338	316,444	-	-	-	-	0%	316,444	-
083	CCIP	3,077,932	2,063,304	5,141,236	3,077,932	-	-	3,077,932	60%	2,063,304	-
084	SDI	1,510,985	1,011,455	2,522,440	1,510,985	-	-	1,510,985	60%	1,011,455	-
085	FEE	3,417,968	2,301,064	5,719,032	1,323,354	125,000	-	1,448,354	25%	4,270,678	-
	FLTL	106,506,817	75,303,461	181,810,278	41,850,834	3,776,438	15,365	45,642,637	25%	136,167,641	1,546,904
FLTL - FLIGHTLINE STALLS SUBTOTAL		106,506,817	75,303,461	181,810,278	41,850,834	3,776,438	15,365	45,642,637	25%	136,167,641	1,546,904
PTS											
086	GENERAL REQUIREMENTS	-	-	-	-	-	-	-	0%	-	-
087	UNCOMMITTED SUB COST	8,345,252	-	8,345,252	-	-	-	-	0%	8,345,252	-
088	GENERAL CONDITIONS	597,237	-	597,237	597,237	-	-	597,237	100%	-	-
089	CCIP	27,540	-	27,540	-	-	-	-	0%	27,540	-
090	BUILDER'S RISK	6,571	-	6,571	-	-	-	-	0%	6,571	-
091	BUSINESS LICENSE	280,501	-	280,501	280,501	-	-	280,501	100%	-	-
092	SDI	137,701	-	137,701	137,701	-	-	137,701	100%	-	-
093	FEE	311,490	-	311,490	33,695	-	-	33,695	11%	277,795	-
	PTS	9,706,292	-	9,706,292	1,049,134	-	-	1,049,134	11%	8,657,158	-
PTS - SUBTOTAL		9,706,292	-	9,706,292	1,049,134	-	-	1,049,134	11%	8,657,158	-
PKRD - PARKING & ROADWAYS											
094	UNCOMMITTED SUB COST	9,732,550	8,635,826	18,368,376	-	-	-	-	0%	18,368,376	-
095	ELECTRICAL (FEYEN ZYLSTRA))	2,348,325	2,381,631	4,729,956	4,231,916	-	-	4,231,916	89%	498,040	211,596
096	EARTHWORK & UTILITIES SITE SOUTH (LANDMARK)	12,295,493	5,101,481	17,396,974	15,889,785	1,363,235	-	17,253,020	99%	143,954	345,060
097	SOI PP6 (FEYEN ZYLSTRA)	4,157,741		4,157,741	-	1,607,000	-	1,607,000	39%	2,550,741	32,140
098	SOL SITework & UTILITIES (GULFSTREAM)	43,827,037	147,472	43,974,509	7,650,000	4,450,364	-	12,100,364	28%	31,874,145	605,018
099	ALLOWANCE - GATE ARMS AND GUARD RAIL - FENCING MANER		116,012	116,012	-	67,680	-	67,680	58%	48,332	-
100	ALLOWANCE - SECURITY BUILDING REFRESH		1,500	1,500	-	-	-	-	0%	1,500	-
101	ALLOWANCE - TEMP BATCH PLANT		1,187,905	1,187,905	-	-	-	-	0%	1,187,905	-
102	GENERAL CONDITIONS	5,018,960	30,150	5,049,110	5,018,960	-	-	5,018,960	99%	30,150	-
103	GENERAL REQUIREMENTS	9,608	200	9,808	-	-	-	-	0%	9,808	-
104	BUILDER'S RISK	238,336	21,168	259,504	-	-	-	-	0%	259,504	-
105	BUSINESS LICENSE	56,869	3,279	60,148	-	-	-	-	0%	60,148	-
106	PERMITS	-	23,360	23,360	-	-	-	-	0%	23,360	-
107	CCIP	2,427,503	482,169	2,909,672	2,695,900	-	-	2,695,900	93%	213,772	-
108	SDI	1,191,683	248,039	1,439,722	1,334,780	-	-	1,334,780	93%	104,942	-
109	FEE	2,695,682	583,319	3,279,001	1,226,151	215,000	-	1,441,151	44%	1,837,850	-
	PKRD	83,999,787	18,963,511	102,963,298	38,047,491	7,703,279	-	45,750,770	44%	57,212,528	1,193,814
PKRD - PARKING & ROADWAYS SUBTOTAL		83,999,787	18,963,511	102,963,298	38,047,491	7,703,279	-	45,750,770	44%	57,212,528	1,193,814
TEMP FIRE - PARKING & ROADWAYS											
110	UNCOMMITTED SUB COST	-	-	-	-	-	-	-	0%	-	-
111	CONCRETE (LITHKO)	-	294,249	294,249	292,166	2,083	-	294,249	100%	-	14,712
112	ELECTRICAL (FEYEN ZYLSTRA)	-	128,708	128,708	119,533	7,795	-	127,328	99%	1,380	6,366

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		VALUE			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
		ORIGINAL	CHANGE ORDERS	CURRENT							
113	SITEWORK (OL THOMPSON)	-	706,716	706,716	665,865	7,000	-	672,865	95%	33,851	33,643
114	PERMANENT FENCING (MANER)		101,700	101,700	76,000	-	-	76,000	75%	25,700	-
115	EARTHWORK (LANDMARK)		40,020	40,020	40,020	-	-	40,020	100%	-	-
116	GENERAL CONDITIONS	-	128,004	128,004	-	101,123	-	101,123	79%	26,881	-
117	GENERAL REQUIREMENTS	-	122,497	122,497	-	-	-	-	0%	122,497	-
118	DESIGN ESCALATION	-	9,527	9,527	-	-	-	-	0%	9,527	-
119	BUSINESS LICENSE/PERMITS	-	2,073	2,073	-	-	-	-	0%	2,073	-
120	BUILDER'S RISK		292	292	-	-	-	-	0%	292	-
121	CCIP	-	26,573	26,573	15,240	-	-	15,240	57%	11,333	-
122	SDI	-	36,608	36,608	31,045	-	-	31,045	85%	5,563	-
123	FEE	-	50,504	50,504	39,600	3,540	-	43,140	85%	7,364	-
		-	1,647,471	1,647,471	1,279,469	121,541	-	1,401,010	85%	246,461	54,722
TEMP FIRE - PARKING & ROADWAYS SUBTOTAL		-	1,647,471	1,647,471	1,279,469	121,541	-	1,401,010	85%	246,461	54,722
8848 - 88-48 FINAL ASSEMBLY BLDG											
124	UNCOMMITTED SUB COST	(162,499,267)	160,250,184	(2,249,083)	-	-	-	-	0%	(2,249,083)	-
125	STRUCTURAL STEEL (SC STEEL)	102,462,000	20,576,163	123,038,163	53,541,023	4,250,741	3,827,615	61,619,379	50%	61,418,784	3,080,969
126	IMP (MR&D)	8,139,666	1,800	8,141,466	64,412	-	-	64,412	1%	8,077,054	3,221
127	HANGER DOORS (INTERNATIONAL DOOR)	13,104,689	2,055,253	15,159,942	950,022	-	-	950,022	6%	14,209,920	47,501
128	DEEP FOUNDATIONS CAISSONS (BAUER)	8,003,550	2,186,125	10,189,675	8,589,721	1,285,099	-	9,874,820	97%	314,855	493,741
129	BRIDGE CRANES (AMERICAN CRANE)	73,819,000	1,821,994	75,640,994	9,909,158	1,280,512	-	11,189,670	15%	64,451,324	559,484
130	ELEVATORS (SCHINDLER)	9,000,000	82,999	9,082,999	3,234,429	-	-	3,234,429	36%	5,848,570	161,721
131	SITE MEDIUM VOLTAGE (ELDECO)	22,130,190		22,130,190	7,409,469	134,088	-	7,543,557	34%	14,586,633	377,178
132	CONCRETE BATCH PLANT (CONCRETE SUPPLY)	324,406	-	324,406	-	-	-	-	0%	324,406	-
133	CIC CONCRETE (WAYNE BROTHERS)	41,452,021	311,080	41,763,101	8,083,027	3,807,600	-	11,890,627	28%	29,872,474	594,531
134	SITEWORK & EXCAVATION (OL THOMPSON)	26,636,786	231,739	26,868,525	15,417,757	2,867,892	-	18,285,649	68%	8,582,876	914,282
135	PRECAST CONCRETE PANELS (FLORENCE CONCRETE)	1,440,001	2,195	1,442,196	524,151	174,947	-	699,098	48%	743,098	34,955
136	ROOFING (AAR OF NORTH CAROLINA)	6,534,364	126,653	6,661,017	-	-	-	-	0%	6,661,017	-
137	TRANSLUCENT PANELS (CAROLINA ARCHITECTURAL PRODUCTS)	1,430,310	43,702	1,474,012	121,576	-	-	121,576	8%	1,352,436	6,079
138	MECHANICAL & PLUMBING (BELL CONSTRUCTORS)	95,619,000	4,318,468	99,937,468	4,349,998	862,297	-	5,212,295	5%	94,725,173	260,615
139	FIRE PROTECTION (SHAMBAUGH & SON)	14,347,770	113,960	14,461,730	180,000	45,000	-	225,000	2%	14,236,730	11,250
140	ELECTRICAL/FIRE ALARM SYSTEM (ELDECO)	163,284,605	10,401,562	173,686,167	28,464,342	814,914	-	29,279,256	17%	144,406,911	1,463,963
141	STRUCTURAL STEEL TUNNEL LIDS (STEELFAB)	23,550,950		23,550,950	251,250	(50,250)	-	201,000	1%	23,349,950	10,050
142	STRUCTURAL PAINTING (SOUTHERN PAINTING)	7,875,000		7,875,000	-	-	-	-	0%	7,875,000	-
143	GLASS AND GLAZING (GLASSCORP)	6,101,008		6,101,008	1,720,208	-	-	1,720,208	28%	4,380,800	86,010
144	TEMPORARY MATERIAL HOIST (MASTCLIMBERS)	1,303,828		1,303,828	-	-	-	-	0%	1,303,828	-
145	MASONRY (OLD NORTH STATE MASONRY)	860,750		860,750	-	-	-	-	0%	860,750	-
146	DOORS AND HARDWARE (UNIFIED DOORS)	1,661,164		1,661,164	-	-	-	-	0%	1,661,164	-
147	OVERHEAD DOOR (MINER CORP)	1,347,694		1,347,694	-	-	-	-	0%	1,347,694	-
148	COMPRESSED AIR SYSTEM (ICON MECHANICAL)	10,279,434		10,279,434	-	-	-	-	0%	10,279,434	-
149	KITCHEN EQUIPMENT (SINGER T&L)	1,327,895		1,327,895	-	-	-	-	0%	1,327,895	-
150	RESIDENTIAL EQUIPMENT (SINGER T&L)	346,800		346,800	-	-	-	-	0%	346,800	-
151	FRAMING, DRYWALL ACOUSTIC (ROCKSPRING)	7,796,500		7,796,500	-	-	-	-	0%	7,796,500	-
152	FRAMING, DRYWALL ACOUSTIC (PRECISION)	8,023,338		8,023,338	-	-	-	-	0%	8,023,338	-
153	WIRE MESH PARTITION (CAROLINA MATERIAL HANDLING)	443,362		443,362	-	-	-	-	0%	443,362	-
154	SPECIALTIES (LIGHT GAUGE)	1,510,999		1,510,999	-	-	-	-	0%	1,510,999	-
155	MILLWORK (COASTAL MILLWORK)	2,634,274		2,634,274	-	-	-	-	0%	2,634,274	-
156	JOINT SEALANTS AND EXPANSION CONTROLS (ALPHA INSULATION)	476,480		476,480	-	-	-	-	0%	476,480	-

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
157	WINDOW COVERINGS (PRECISION WALLS)	358,997		358,997	-	-	-	-	0%	358,997	-
158	FABRIC AND SOUND PROOFING (WARCO)	1,174,991		1,174,991	-	-	-	-	0%	1,174,991	-
159	HIGH PERFORMANCE COATINGS (DAVID ALLEN COMPANY)	1,227,984		1,227,984	-	-	-	-	0%	1,227,984	-
160	TILE, CARPET & FLOORING EAST TOWER (CERTIFIED FINISHES)	1,299,926		1,299,926	-	-	-	-	0%	1,299,926	-
161	TILE, CARPET & FLOORING WEST TOWER (GARMON & COMPANY)	1,204,100		1,204,100	-	-	-	-	0%	1,204,100	-
162	DEMOLITION (DECO)	-	40,913	40,913	-	-	-	-	0%	40,913	-
163	GENERAL REQUIREMENTS	16,025,575	3,067	16,028,642	-	-	-	-	0%	16,028,642	-
164	GENERAL CONDITIONS	26,279,917	-	26,279,917	8,557,208	3,145,753	-	11,702,961	45%	14,576,956	-
165	PERMIT	2,000,000	187,853	2,187,853	2,000,000	-	-	2,000,000	91%	187,853	-
166	BUILDER'S RISK	1,694,880	50,209	1,745,089	-	-	-	-	0%	1,745,089	-
167	BUSINESS LICENSE	404,410	26,329	430,739	-	-	-	-	0%	430,739	-
168	CCIP	17,262,663	5,917,559	23,180,222	20,750,888	-	-	20,750,888	90%	2,429,334	-
169	SDI	8,474,398	2,583,244	11,057,642	10,222,060	-	-	10,222,060	92%	835,582	-
170	FEE	19,169,747	6,656,816	25,826,563	6,183,605	425,000	-	6,608,605	26%	19,217,958	-
8848		597,346,155	217,989,867	815,336,022	190,524,304	19,043,593	3,827,615	213,395,512	26%	601,940,510	8,105,550
8848 - 88-48 FINAL ASSEMBLY BLDG SUBTOTAL		597,346,155	217,989,867	815,336,022	190,524,304	19,043,593	3,827,615	213,395,512	26%	601,940,510	8,105,550
CUB - CUB											
171	UNCOMMITTED SUB COST	(12,467,236)	15,781,945	3,314,709	-	-	-	-	0%	3,314,709	-
172	GENERAL CONDITIONS	1,622,349	-	1,622,349	-	-	-	-	0%	1,622,349	-
173	SITE MEDIUM VOLTAGE (ELDECO)	4,141,025	-	4,141,025	1,151,795	26,750	-	1,178,545	28%	2,962,480	58,927
174	PRECAST CONCRETE PANELS (FLORENCE CONCRETE)	310,457	-	310,457	24,627	-	-	24,627	8%	285,830	1,231
175	MECHANICAL & PLUMBING (GALLO MECHANICAL)	19,738,000	4,704	19,742,704	8,933,292	263,217	-	9,196,509	47%	10,546,195	459,825
176	METAL PANELS WALLS (STEEL CLAD)	261,600		261,600	16,500	-	-	16,500	6%	245,100	825
177	ROOFING (AAR OF NORTH CAROLINA)	221,270		221,270	-	-	-	-	0%	221,270	-
178	STRUCTURAL STEEL (SC STEEL)	873,025		873,025	280,725	12,566	74,535	367,826	42%	505,199	18,391
179	STRUCTURAL CONCRETE (ADVANCED CONCRETE)	751,078		751,078	-	-	-	-	0%	751,078	-
180	ELECTRICAL (HW ELECTRICAL)	4,691,760		4,691,760	1,236,772	50,000	-	1,286,772	27%	3,404,988	64,339
181	FIRE PROTECTION (SHAMBAUGH)	321,910		321,910	17,000	-	-	17,000	5%	304,910	850
182	OVERHEAD COILING DOORS (MINER LTD)	177,455		177,455	-	-	-	-	0%	177,455	-
183	GLASS & GLAZING (GLASSCORP)	15,559		15,559	-	-	-	-	0%	15,559	-
184	DOORS AND HARDWARE (UNIFIED DOORS)	63,702		63,702	-	-	-	-	0%	63,702	-
185	PAINTING (SAVAGE BROTHERS)	71,395		71,395	-	-	-	-	0%	71,395	-
186	DRYWALL AND FRAMING (PRECISION WALLS)	119,194		119,194	-	-	-	-	0%	119,194	-
187	JOINT SEALANTS (SAVAGE BROTHERS)	12,793		12,793	-	-	-	-	0%	12,793	-
188	MILLWORK (COASTAL MILLWORK & SUPPLY)	18,455		18,455	2,620	-	-	2,620	14%	15,835	131
189	FLOORING (CERTIFIED FINISHES)	82,194		82,194	-	-	-	-	0%	82,194	-
190	PROCESS PIPING (ICON MECHANICAL LLC)	3,678,160		3,678,160	-	-	-	-	0%	3,678,160	-
191	DIVISION 10 SPECIALTIES (PRECISION WALLS)	9,179		9,179	-	-	-	-	0%	9,179	-
192	GH CRANES (MONORAIL HOIST SYSTEM)	150,874		150,874	-	-	-	-	0%	150,874	-
193	GENERAL REQUIREMENTS	763,023	-	763,023	-	-	-	-	0%	763,023	-
194	BUILDER'S RISK	78,924	14	78,938	-	-	-	-	0%	78,938	-
195	BUSINESS LICENSE/PERMITS	18,832	17	18,849	-	-	-	-	0%	18,849	-
196	CCIP	803,855	434,144	1,237,999	1,237,859	-	-	1,237,859	100%	140	-

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
197	SDI	394,621	213,125	607,746	607,677	-	-	607,677	100%	69	-
198	FEE	892,660	517,670	1,410,330	435,814	21,500	-	457,314	32%	953,016	-
	CUB	27,816,113	16,951,619	44,767,732	13,944,681	374,033	74,535	14,393,249	32%	30,374,483	604,520
CUB - CUB SUBTOTAL		27,816,113	16,951,619	44,767,732	13,944,681	374,033	74,535	14,393,249	32%	30,374,483	604,520
T1-T4											
199	3RD PARTY TESTING (INSIGHT GROUP)	-	238,000	238,000	-	-	-	-	0%	238,000	-
200	DABICO AIRPORT SOLUTIONS	-	741,230	741,230	370,615	-	-	370,615	50%	370,615	18,531
201	SITEWORK (GULF STREAM CONSTRUCTION COMPANY)	-	15,032,840	15,032,840	13,096,798	967,320	-	14,064,118	94%	968,722	703,206
202	TEMP AND PERMANENT FENCING (MANER)	-	239,000	239,000	81,785	-	-	81,785	34%	157,215	4,089
203	MECHANICAL (C.R. HIPPI CONSTRUCTION)	-	1,181,587	1,181,587	667,651	264,465	-	932,116	79%	249,471	46,606
204	CONCRETE PAVEMENT (INDEPENDENCE EXCAVATING)	-	14,253,160	14,253,160	1,343,750	3,418,960	-	4,762,710	33%	9,490,450	238,136
205	ELECTRICAL - ELDECO	-	7,702,059	7,702,059	3,660,410	1,729,381	-	5,389,791	70%	2,312,268	269,490
206	ALLOWANCES (GULFSTREAM)	-	3,756,143	3,756,143	-	-	-	-	0%	3,756,143	-
207	GENERAL CONDITIONS	-	1,789,794	1,789,794	-	-	-	-	0%	1,789,794	-
208	GENERAL REQUIREMENTS	-	1,033,232	1,033,232	-	-	-	-	0%	1,033,232	-
209	BUSINESS LICENSE/PERMITS	-	3,679	3,679	-	-	-	-	0%	3,679	-
210	BUILDER'S RISK	-	2,901	2,901	-	-	-	-	0%	2,901	-
211	CCIP	-	1,266,388	1,266,388	1,236,838	-	-	1,236,838	98%	29,550	-
212	SDI	-	621,682	621,682	607,176	-	-	607,176	98%	14,506	-
213	FEE	-	1,507,643	1,507,643	656,000	210,000	-	866,000	57%	641,643	-
	T1-T4	-	49,369,338	49,369,338	21,721,023	6,590,126	-	28,311,149	57%	21,058,189	1,280,057
T1-T4 - SUBTOTAL		-	49,369,338	49,369,338	21,721,023	6,590,126	-	28,311,149	57%	21,058,189	1,280,057
DLO											
214	ELECTRICAL (ELDECO)	-	3,954,820	3,954,820	2,281,450	1,423,470	-	3,704,920	94%	249,900	185,246
215	CONCRETE CUTTING (PENHALL)	-	31,582	31,582	-	-	-	-	0%	31,582	-
216	CONCRETE PAVING (INDEPENDENCE EXCAVATING)	-	166,500	166,500	166,500	-	-	166,500	100%	-	8,325
217	DIRECTIONAL DRILL (PINNACLE)	-	497,794	497,794	497,794	-	-	497,794	100%	-	-
218	GPR SCANNING - MCKIM CREED	-	12,800	12,800	-	-	-	-	0%	12,800	-
219	CCIP	-	128,246	128,246	128,246	-	-	128,246	100%	-	-
220	SDI	-	62,957	62,957	62,957	-	-	62,957	100%	-	-
221	FEE	-	152,923	152,923	98,914	45,000	-	143,914	94%	9,009	-
		-									-
DLO- SUBTOTAL		-	5,007,622	5,007,622	3,235,861	1,468,470	-	4,704,331	94%	303,291	193,571
TEMP FIRE STATION											
222	CONCRETE (LITHKO)	-	465,099	465,099	369,495	95,544	-	465,039	0%	60	23,252
223	TEMP FIRE STATION (SPRUNG INSTANT)	-	1,522,864	1,522,864	748,932	685,022	-	1,433,954	94%	88,910	-
224	FIRE SPRINKLER (VSC FIRE & SECURITY)	-	151,127	151,127	2,110	56,206	-	58,316	39%	92,811	2,916
225	ELECTRICAL (FEYEN ZYLSTRA)	-	1,749,270	1,749,270	1,375,324	111,521	-	1,486,845	85%	262,425	74,342
226	STEEL (STEELWORKS)	-	82,175	82,175	51,953	-	-	51,953	63%	30,222	2,598
227	FINAL CLEANING	-	7,000	7,000	-	-	-	-	0%	7,000	-
228	MILLWORK (COASTAL MILLWORK)	-	95,265	95,265	3,880	-	-	3,880	4%	91,385	194
229	DOORS, FRAMES AND HARDWARE (DFH COMMERCIAL)	-	97,119	97,119	38,848	-	-	38,848	40%	58,271	1,942
230	DRYWALL (PRECISION DRYWALL)	-	399,185	399,185	-	269,574	-	269,574	68%	129,611	13,479
231	TILE & FLOORING (BONITZ)	-	101,715	101,715	-	-	-	-	0%	101,715	-
232	PAINTING (PETER'S PAINTING)	-	43,831	43,831	-	-	-	-	0%	43,831	-
233	DIVISION 10 (PRECISION WALL)	-	36,973	36,973	-	-	-	-	0%	36,973	-

A	B	C			D	E	F	G	H	I	J
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED			WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
		VALUE			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
		ORIGINAL	CHANGE ORDERS	CURRENT							
234	SPRUNG INSTALLER (NAVIGATOR)	-	624,597	624,597	287,143	-	-	287,143	46%	337,454	14,357
235	MECHANICAL/PLUMBING (JENNINGS)	-	2,103,171	2,103,171	568,858	807,000	-	1,375,858	65%	727,313	68,793
236	PERMANENT FENCING (MANER)	-	24,080	24,080	16,250	-	-	16,250	67%	7,830	813
237	SIGNAGE (SIGNORAMA)	-	10,731	10,731	-	-	-	-	0%	10,731	-
238	APPLIANCES (ABT)	-	21,800	21,800	-	-	-	-	0%	21,800	-
239	TERMITE CONTROL (CAROLINA EXTERMINATING)	-	-	-	3,125	(3,125)	-	-	0%	-	-
240	BASTION GROUP	-	174,650	174,650	-	111,003	-	111,003	64%	63,647	5,550
241	GENERAL REQUIREMENTS	-	440,257	440,257	210,000	-	-	210,000	48%	230,257	-
242	GENERAL CONDITIONS	-	321,673	321,673	-	-	-	-	0%	321,673	-
243	CONTINGENCY	-	42,797	42,797	-	-	-	-	0%	42,797	-
244	PERMIT	-	46,937	46,937	35,404	-	-	35,404	75%	11,533	-
245	BUILDER'S RISK	-	403	403	-	-	-	-	0%	403	-
246	BUSINESS LICENSE	-	63	63	-	-	-	-	0%	63	-
247	DESIGN ESCALATION	-	85,482	85,482	-	-	-	-	0%	85,482	-
248	CCIP	-	310,261	310,261	308,151	-	-	308,151	99%	2,110	-
249	SDI	-	153,309	153,309	151,273	-	-	151,273	99%	2,036	-
250	FEE	-	371,233	371,233	183,523	71,000	-	254,523	69%	116,710	-
		-									-
TEMP FIRE - SUBTOTAL		-	9,483,067	9,483,067	4,354,269	2,203,745	-	6,558,014	69%	2,925,053	208,235
GRAND TOTALS		915,480,436	461,196,488	1,376,676,924	422,772,707	52,127,624	3,917,515	478,817,846	35%	897,859,079	17,996,863
		\$915,480,436		1,376,676,924				478,817,846		897,859,079	

Sub Cost				
GL Date	Vendor	Page	Amt	WBS/Silo
	CR Hipp			PIS1 March 2026
	Navigator		-	Retention Release
	Sprung		73,808.00	PIS1 March 2026 - Retention Released
	Eldeco 15KV		1,995,991.00	SITE Feb 2026
	Eldeco 15KV		44,088.00	88-48 Feb 2026
	Eldeco 15KV		26,750.00	CUB Feb 2026
	Eldeco 15KV		2,468,221.00	SITE March 2026
	Eldeco 15KV		90,000.00	88-48 March 2026
	Eldeco - NOI		1,274,904.00	SITE Feb 2026
	Eldeco - NOI		1,408,932.00	SITE March 2026
	Gulfstream		2,118,363.00	SITE March 2026
	Landmark		2,095,399	FTL March 2026
	H&W		135,365.00	FTL March 2026
	Maner		41,384.00	FTL March 2026
	Steelworks		213,434.00	FTL March 2026
	Mid-State Masonry		25,350.00	FTL March 2026
	DFH Commercial		65,000.00	FTL March 2026
	Bullzeye		1,055,871.00	FTL March 2026
	VSC Fire		35,000.00	FTL March 2026
	Landmark		1,363,235	PKRD March 2026
	Gulfstream		4,450,364.00	PKRD March 2026
	Maner		67,680.00	PKRD March 2026
	Feyen Zylstra		786,000.00	PKRD Feb 2026
	Feyen Zylstra		821,000.00	PKRD March 2026
	Lithko		2,083.00	PKRD TF March 2026
	Lithko		33,000.00	SITE TF March 2026
	Lithko		95,544.00	Temp Fire March 2026
	Carolina Exterminator		6,575.00	SITE TF March 2026
	OL Thompson		54,901.00	SITE TF March 2026
	OL Thompson		7,000.00	PKRD TF March 2026
	Feyen Zylstra		131,000.00	SITE TF March 2026
	Feyen Zylstra		7,795.00	PKRD TF January 2026
	Feyen Zylstra		111,521.00	Temp Fire March 2026
	SC Steel		8,078,356.00	88-48 March 2026
	SC Steel		87,101.00	CUB March 2026
	Bauer Foundations		1,285,099.00	88-48 January 2026
	American Crane		1,280,512.00	88-48 March 2026
	Wayne Brothers		3,807,600.00	88-48 March 2026
	OL Thompson		2,867,892.00	88-48 March 2026
	Bell Constructors		862,297.00	88-48 March 2026
	Shambaugh		45,000.00	88-48 March 2026
	Eldeco		814,914.00	88-48 March 2026
	Florence Concrete		174,947.00	88-48 March 2026
	Steelfab		(50,250.00)	88-48 March 2026
	Gallo		263,217.00	CUB March 2026
	H&W		50,000.00	CUB March 2026
	Gulfstream		967,320.00	T1T4 March 2026
	CR Hipp		264,465.00	T1T4 March 2026
	Independence		3,418,960.00	T1T4 March 2026
	Eldeco		1,729,381.00	T1T4 March 2026
	Eldeco		1,423,470.00	DLO March 2026
	Jennings		807,000.00	Temp Fire March 2026
	Sprung Structure		685,022.00	Temp Fire March 2026 - Retention Released
	VSC Fire		56,206.00	Temp Fire March 2026
	Carolina Exterminator		(3,125.00)	Temp Fire March 2026
	Precision Wall		269,574.00	Temp Fire March 2026
	Bastion		111,003.00	Temp Fire March 2026

Total Sub Cost			50,401,519.00	

GC Detail Recon				
GL Date	Vendor	Page	Amt	Comment
	HITT GC Detail		\$342,458.92	See GC/GR Detail
	BE&K Expenses		83,224.19	
Various	JV Labor		2,917,890.23	
Total			3,343,573.34	Total GCs to Allocate

GR Detail Recon (page 157-170)				
GL Date	Vendor	Page	Amt	Comment
	HITT GR Detail		\$823,506.23	See GC/GR Detail
			823,506.23	Total GRs to Allocate

GL Date	WTW (CCIP)	Page	Amt	CCIP Deposit (55% of total cost)
	PISI CCIP		-	PISI (no indirect cost)
	SITE CCIP		-	SITE
	FLTL CCIP		-	FLTL
	PTS CCIP		-	PTS
	PKRD CCIP		-	PKRD
	8848 CCIP		-	8848
	Temp Fire CCIP		-	Temp Fire
	CUB CCIP		-	CUB
	WTW (CCIP)	Page	-	CCIP Deposit (55% of total cost)

				-
GL Date	SDI	Page	Amt	1.35% new committed cost
	PISI SDI		-	PISI (no indirect cost)
	SITE SDI		-	SITE
	FLTL SDI		-	FLTL
	PTS SDI		-	PTS
	PKRD SDI		-	PKRD
	8848 SDI		-	8848
	CUB SDI		-	CUB
	T1-T4 SDI		-	T1-T4
Total Sub Cost			-	